

**Joint Campus Area Committee**  
**November 29, 2022 Project Status Report**  
**University of Wisconsin-Madison**



Project Name (alpha order)	User Group	Est. Construction Start	Est. Substantial Complete	Current Status
Ag Bulletin Utility Reconstruction	UW FP&M Physical Plant	April 2022	December 2022	Currently in construction. Restoration in Spring 2023
Babcock Hall Renovation/Addition	CALS	May 2018	December 2022	CDR is in. Commissioning underway.
Bakke Recreation & Wellbeing Center (Gym/Nat)	UW Recreation & Wellbeing	March 2021	March 2023	In construction. <u>Construction camera.</u>
Birge Hall Advance Plan – L&S Biology Advanced Plan	Letters & Science	Study Start January 2023	Draft Report Summer 2023	Advanced Plan Draft due in Summer 2023. JCAC presentation. Summer 2023.
Biotron & Meat Science Removal	CALS	August 2024	December 2024	Deconstruction late 2024.
CALS Master Plan	CALS	Study Start Feb. 2022	Draft Report May 2023	Gap analysis and scenario planning phase. JCAC informational review in March 2023 – 60% Report
Camp Randall Memorial Sports Ctr Renov	UW Athletics	Mid 2024	Mid 2026	Proposed \$300M PRSB + PR-Cash project. Replace Shell.
Campus Drive Path Extension Advanced Plan	UW Transportation	Study Start Sept. 2022	Draft Report Mid 2023	Study Farm Pl. to Babcock Dr. extension along Campus Dr.
Chemistry Addition & Renovation	Letters & Science Chemistry Department	September 2018	January 2022 - Tower April 2023 - Renovation	In Construction. N. Mills Street opening Spring 2023. Daniels building portion renovation underway.
Computer, Data & Information Sciences (CDIS)	Letters & Science	Demo: June 2022 Build: January 2023	Demo: December 2022 Build: March 2025	Deconstruction ongoing, Service Building has been removed. Bidding currently underway for new construction.
Dayton Street Parking Garage Advanced Plan	UW Transportation	Study Start Sept. 2022	Draft Report Mid 2023	Currently working with Levy Hall A/E team on planning.
EHS/30 East Campus Mall Site Utility	UW FP&M Physical Plant	May 2022	December 2022	Final site restoration occurring.
Engineering Drive Utilities	UW FP&M	Spring 2024	Summer 2026	In Preliminary Design.
Engineering Education/Research Building	College of Engineering	Summer 2025	Summer 2028	Start November 2022, \$300M building. Continuum Architects.
Engineering Hall CBE Labs Renovation	College of Engineering	October 2022	October 2023	800 GSF/1-story addition SE corner. In construction.
Engineering Hall Mechanics Lab 1313	College of Engineering	Spring 2023	Fall 2023	Design Development. South façade renovation for lab space.
Irving & Dorthy Levy Hall (L&S Academic Building)	Letters & Science	November 2023	April 2026	Preliminary Design - December 2022. JCAC informational presentation 10/2022. JCAC Recommendation 2/2023.
Kohl Center Addition	UW Athletics	April 2022	December 2024	Currently in construction.
Lakeshore Nature Preserve Master Plan	UW FP&M	July 2021	November 2022	In progress. <u>Project website.</u>
Lakeshore Nature Preserve Outreach Center	UW FP&M	Study Start Sept. 2022	Final Report March 2023	Advanced Plan in Progress. <a href="https://tinyurl.com/2986f5rt">https://tinyurl.com/2986f5rt</a>
Lakeshore Path Limnology Bypass Bridge	UW FP&M	December 2023	August 2024	Working through design development.
Lathrop Drive Bid Pack 4 Utility	UW FP&M Physical Plant	May 2022	November 2022	Currently In Construction.
Material Science Engineering	College of Engineering	Summer 2023	Fall 2023	In preliminary Design – Remove 1974 and 1995 additions.
Mechanical Engineering	College of Engineering	Spring 2022	Spring 2023	Paused for winter, start up in spring. Power washing, tuckpointing, new terra cotta.
Near East Recreation Fields	UW Recreation & Wellbeing	June 2023	July 2024	Temporary dome and potential site review across campus.
Sellery Hall Renovation & Addition	UW Housing	July 2020	September 2023	In Construction. Building occupied during construction.
Sellery Hall Utility Project	UW FP&M	May 2021	December 2022	Phase 2 in progress. Staged to allow Amazon access.
Student Affairs Master Plan	Student Affairs	Study Start Nov. 2022	Draft Report June 2023	JCAC presentation anticipated fro July 2023.
Vet Med Addition and Renovation	School of Vet. Medicine	July 2021	June 2023 – Addition Dec. 2024 - Renovation	In Construction. <u>Construction camera.</u>
West Campus Innovation District Planning	UW FP&M	July 2022	September 2023	Project website: <a href="https://www.vc.wisc.edu/realestate/">https://www.vc.wisc.edu/realestate/</a>
WIMR Loading Dock NIH Research Lab Reno	UW SMPH	January 2022	March 2023	Currently in construction.