

UW Madison Project Status Report
JCAC Updates

October 2025

Project Name (alpha order)	User Group	Est. Construction Start	Est. Substantial Complete	Current Status
Armory and Red Gym Exterior Envelope (SJL)	Letters & Science	Summer 2024	Late 2025	The exterior repairs to the Red Gym are continuing through the fall of 2025. This includes brick work, new slate roof and reinstallation of existing skylights.
Camp Randall Sports Center Replacement Kellner Family Athletic Center (CW)	UW Athletics	Winter 2024	Early 2028	Sidewalks east and south of Camp Randall Sports Center (SHELL) remain closed. The large trusses for the IPF are currently being installed and will run through this fall. The exterior envelope is also starting and the precast has been set on the east and west elevations. The new training center (TC) will have its final drawing review this fall, and the anticipated bid date is early 2026 with demo of the McClain Center starting 4/2026. The access lane to phase 2 will be through Badger Way, exiting onto Breese Terrace.
Athletics Hall of Fame (CW)	UW Athletics	Spring 2026	Fall 2026	Updates to the Hall of Fame display. DRB #1 review in September 2025, JCAC Intro in October 2025.
Campus Utility and Energy Study (JG)	UW FP&M	Study Start Winter 2023	Study End Fall 2025	Study options to reduce district energy system GHG emissions while maintaining system reliability, efficiency, and safety.
Dayton Street Chilled Water Line Updates	UW FP&M	Summer 2025	Summer 2026	The project replaces Chilled Water Valves along West Dayton St. Phase 1 will include excavation down to existing chilled water lines. The road will be temporarily restored at the end of phase 1. Phase 2 will install new valves and chilled water valve pit. Phase 2 will follow the same traffic control plan.
Engineering Drive Utilities (SF)	UW FP&M	Summer 2024	Fall 2026	Randall Ave is closed south of Engineering Drive to Dayton Street through October. Additional detours on Engineering Dr. & Campus Dr. Sidewalk on north side of Engineering Dr. closed.
Engineering Education/Research Building (DR) aka Philip A Levy Engineering Center	College of Engineering	Fall 2025	Summer 2028	Demo of 1410 Eng. Dr. is complete. Project is in bidding for next project phase.
Grainger Hall First Floor Renovation (MB)	Business School	Fall 2025	Winter 2026	First floor dining renovation and atrium addition. Project is starting construction in Fall 2025.
Irving & Dorothy Levy Hall (L&S Building) (CW)	Letters & Science	Spring 2024	Summer 2026	Project building exterior roofing, windows, and brick will continue through 2025 and interior work will continue through 2026. Traffic closures include southern lane of W. Johnson St. closed from Davis Residence Hall to N. Park St., southbound bicycle lane closed on N Park St. from W Johnson St. & W Dayton St.
Lakeshore Nature Preserve Frautschi Center (KP)	UW FP&M	Spring 2026	Spring 2027	DRB completed final review at April 15th Meeting and City of Madison aproved rezoning 7/1/25. Project scheduled to bid fall 2025.
Lakeshore Path Limnology Bypass (SJL)	UW FP&M	Fall 2025	Spring 2026	Bike/pedestrian path to bypass south of Limnology Building. Construction began September 2025 and includes path closures & detours during construction.

Project Name (alpha order)	User Group	Est. Construction Start	Est. Substantial Complete	Current Status
Lifesaving Station Erosion Control #23F4X (MT)	UWPD	Fall 2026	Spring 2027	Slope stabilization, dredging, seawall & breakwater repair.
LVM (Elvehjem) Façade Repair (ME)	UW FP&M	Spring 2024	Summer 2026	Facade stone removal & rebuilding in process. Sidewalk closures continue through Jan 2026.
Material Science Engineering (DR)	College of Engineering	Fall 2024	Spring 2028	Remove 1974 and 1995 additions. Temporary façade wrap. Final masonry work for SE façade on hold till July 2025.
Morgridge Hall- Computer, Data & Information Sciences (CDIS) - (BM)	Letters & Science	3/23/2024	Summer 2025	Construction is complete and departments are moved in. Some minor closures will remain during final punchlist phase.
Music Hall Renovation (BM)	Letters & Science	Spring 2027	Fall 2030	Building renovation and addition are currently in Schematic Design phase. DRB and JCAC reviews planned in Fall 2025.
Near East Play Fields (RJ)	UW Recreation & Wellbeing	5/24/2024	Fall 2025	The west sidewalk of Elm Drive closed. Most of field work is complete and the new building construction is still ongoing.
Science Hall Renovation and Repairs (BM)	Letters & Science	1/1/2027	1/1/2029	Project is currently in Design Development Phase. DRB Review on 5/20/25 and JCAC Introduction on 5/22/25.
South Central Utility Project (MH)	UW FP&M Physical Plant	Spring 2026	Fall 2027	North side of U-Ave from N. Charter Street to Henry Mall.
Transportation Demand Management (TDM) Study	UW Transportation	Summer 2025 Design Team Selected	TBD	The UW-Madison TDM study has been awarded to a consultant. The schedule will be developed as the consultant starts work.
Vet Med Addition and Renovation (DR)	School of Vet. Medicine	7/21/2024	North - Dec 2025 South BSL - Jan 2027 Renovation - Jan 2026	Intersection of Colwood Dr. & Linden Dr. closed. Access Lot 67 Linden Dr. from Elm Dr. Arena opened Dec. 2024
Vilas Hall Accessibility Improvement (CW)	School of Education	Fall 2025	Fall 2026	Elevator work beginning in fall 2025 and the courtyard ramp work will begin in summer of 2026.
Wisconsin Union Shoreline Improvement - Lake Lab Building (SL)	Memorial Union	Fall 2026	Spring 2027	Storage building for Hoofers equipment is currently in Schematic Design phase. Anticipate October DRB & JCACA SD Review.
WIMR East Wedge Project (ME)	SMPH	Fall 2026	Fall 2028	Project is in Design.