



Facilities Planning & Management

UNIVERSITY OF WISCONSIN-MADISON

Joint Campus Area Committee

University of Wisconsin-Madison Project Status Report

April 13, 2021

Project Name (alpha order)	User Group	Est. Construction Start	Est. Substantial Completion	Current Status
Ag Dean's Residence	UW Conference Centers	October 2021	July 2022	In Design Development
Babcock Hall Renovation/Addition	CALS	May 2018	January 2022	In construction. Completion scheduled for January 2022.
Camp Randall Memorial Sports Ctr Renov	UW Athletics	May 2024	August 2026	Advanced Planning Study complete. Project on hold.
Camp Randall Stadium & Field House Renov	UW Athletics	November 2021	August 2022	South End Zone project. Beginning in April, Breese Ter. work
Chemistry Addition & Renovation	Letters & Science Chemistry Department	September 2018	June 2021 – Tower Winter 2022 - Renovation	In construction. N. Mills Street is not anticipated to open until late 2021. Daniels renovation underway.
Divine Nine Garden Plaza	Student Affairs	Summer 2021	Winter 2021	Informational Presentation tonight
Engineering Drive Utilities	UW FP&M	March 2023	October 2024	Advance Planning is complete; hiring AE for final design
Engineering Education/Research Building	College of Engineering	September 2022	December 2024	AE hired and project underway.
Gym/Nat Replacement	UW Recreation & Wellbeing	March 2021	December 2022	Geotechnical work and base prep underway
Kohl Center Addition	UW Athletics	July 2021	November 2023	Project currently on hold for funding approvals.
L&S Academic Building	Letters & Science	November 2023	July 2025	Hiring AE to begin design prior to '21-23 budget enumeration.
Lakeshore Nature Preserve Master Plan	UW FP&M	Fall 2020	Winter 2021	In pre-planning. Will start Master Plan update in Spring 2021.
Lakeshore Path Limnology Bypass Bridge	UW FP&M	Summer 2020	Winter 2021	Advanced Planning study completed in summer 2021
Lathrop Drive/Bascom Hill Utilities	UW FP&M	April 2019	December 2021	Multiple Phases. Under construction. Phase II soon to bid.
Linden Drive Parking Garage (Lot 62)	UW FP&M Trans Services	September 2019	December 2020	Garage is open. Complete landscape in Spring 2021.
Meat Science & Animal Biologics Discovery	CALS	December 2016	Spring 2021	Final equipment installations/test runs. Varsity Meats is open.
Memorial Union Addition & Repairs	Union	July 2021	May 2022	5 th Floor Addition and roof terrace renovation. Bidding soon.
Music Hall Renovation	UW FP&M	March 2023	February 2025	Advanced Planning & Design starting for 2021-23 biennium.
N. Frances Street Parking Facility	UW FP&M	March 2023	December 2024	Advanced Planning has begun for 2023-2025 biennium.
Near East Recreation Fields	RecWell	Summer 2020	Fall 2020	Advance Planning is complete. Future enumerated project.
Science Hall Renovation	Nelson Institute	March 2023	February 2025	Adv Plng in process; done mid-'21 for potential '23-25 req.
Sellery Hall Renovation & Addition	UW Housing	July 2020	August 2023	In construction. South lane of W. Johnson St. restricted.
Sellery Hall Utility Project	UW FP&M	May 2021	December 2021	Spring/Summer construction. Sidewalk & travel lane impacts.
University Hospital Clinics Entry Renovation	UW Health	July 2021	January 2022	In Final Design preparing to bid in early summer.
Vet Med Addition and Renovation	School of Vet. Medicine	June 2021	June 2023 – Addition Dec. 2024 - Renovation	Project is in bidding.
Willow Creek Landscape Master Plan	UW FP&M	Fall 2020	Spring 2021	Advanced Planning ongoing, report due in August 2021
WIMR Loading Dock NIH Research Lab Reno	UW SMPH	October 2021	December 2022	Currently in design review, bidding in June.