

Joint Campus Area Committee
May 25, 2023 Project Status Report
University of Wisconsin-Madison



| Project Name (alpha order) | User Group | Est. Construction Start | Est. Substantial Complete | Current Status |
|--|---|-----------------------------|---|---|
| Summer Construction Transportation Impact Map | | | | (Link) |
| Ag Bulletin Utility Reconstruction (MC) | UW FP&M Physical Plant | April 2022 | May 2023 | Currently in construction. Restoration in Spring 2023 |
| Babcock Hall Renovation/Addition (MT) | CALS | May 2018 | April 2023 | Complete. Grand Opening April 14, 2023. |
| Bakke Recreation & Wellbeing Center (BM) | UW Recreation & Wellbeing | March 2021 | April 2023 | Complete. Public Opening 4/24/2023. Facility information |
| Biotron & Old Meat Science Removal (MC) | CALS | August 2024 | December 2025 | Abatement and deconstruction late 2024. Lift station removal. |
| CALS Master Plan (SU) | CALS | Study Start Feb. 2022 | Draft Report May 2023 | Gap analysis and scenario planning phase. JCAC informational review in May 25, 2023 – 60% Report |
| Camp Randall Memorial Sports Ctr Renov (MB) | UW Athletics | Fall 2024 | Mid 2026 | Proposed \$285M PRSB + PR-Cash project. Replace Shell. Design/Build team selection June – under contract by Sept. |
| Camp Randall Videoboard Replacement (CW) | UW Athletics | November 2023 | August 2024 | Replacement of existing video board. |
| Campus Drive Path Extension Advanced Plan (JG) | UW Transportation | Study Start Sept. 2022 | Draft Report May 2023 | Study Farm Pl. to Babcock Dr. extension along Campus Dr. 6/22/23 JCAC Informational presentation. |
| Charter Street Utility Project (SF) | UW FP&M | May 2023 | 8/26/2023 | 1 lane, SB only between Linden and University |
| Chemistry Addition & Renovation (MM) | Letters & Science Chemistry Department | September 2018 | January 2022 - Tower May 2023 - Renovation | N. Mills Street is open. Daniels building portion renovation nearing completion. |
| Computer, Data & Information Sciences (CDIS) (BM) | Letters & Science | Build: March 2023 | Build: April 2025 | Excavation continuing, footings ongoing. Steel erection in early June. |
| Dayton Street Parking Garage Advanced Plan (JG) | UW Transportation | Study Start Sept. 2022 | Draft Report July 2023 | Design team incorporating draft report review comments. |
| Engineering Drive Utilities (SF) | UW FP&M | December 2023 | Summer 2026 | At JCAC 2/21/23. In Preliminary Design. Construction starts Q4 2023. |
| Engineering Education/Research Building (DR) | College of Engineering | Summer 2025 | Summer 2028 | Start November 2022, July JCAC Informational. |
| Engineering Hall CBE Labs Renovation (DR) | College of Engineering | October 2022 | October 2023 | 800 GSF/1-story addition SE corner. In construction. |
| Fluno Center Plaza Deck Waterproofing (JG) | UW Transportation | September 2023 | July 2024 | Roof membrane replacement. Bids rec'd in January. Awaiting BOR/SBC approval for funding. |
| LVM (Elvehjem) Façade Repair (SU) | UW FP&M | March 2023 | Winter 2023 | Facade stone removal in process. |
| Irving & Dorthy Levy Hall (L&S Building) (SU) | Letters & Science | November 2023 | April 2026 | JCAC Recommendation 2/23/2023. DRB approval 2/23/2023 & 3/7/2023. Bid mid-August. |
| Kohl Center Addition (MC) | UW Athletics | April 2022 | January 2025 | Currently in construction. Space nearly enclosed. |
| L&S Biology Building Advanced Plan (SU) | Letters & Science | Study Start January 2023 | Draft Report April 2023 | JCAC informational presentation 6/22/23 |
| Lakeshore Nature Preserve Master Plan (RJ) | UW FP&M | July 2021 | June 2023 | In progress. Project website. |
| Lakeshore Nature Preserve Outreach Center (RJ) | UW FP&M | Study Start Sept. 2022 | Final Report June 2023 | Advanced Plan in Progress. |
| Lakeshore Path Limnology Bypass Bridge (JG) | UW FP&M | Late 2024 | Late 2025 | Project team conducting preliminary analysis of alternate path route that runs south behind the Limnology building. |
| Lakeshore Path – Advanced Plan (JK) | UW FP&M | Summer 2023 | Spring 2024 | Considering stormwater, security, and safety improvements. |
| Lathrop Drive Bid Pack 4 Utility (MC) | UW FP&M Physical Plant | May 2022 | June 2023 | Construction complete, site restore in Spring after graduation. |
| Linden Drive Utility Project (MC) | UW FP&M Physical Plant | Summer 2023 | Winter 2023 | Between Babcock Dr. and Elm Dr. |
| Material Science Engineering (DR) | College of Engineering | Summer 2023 | Fall 2023 | Remove 1974 and 1995 additions. Temporary façade wrap. |
| Mechanical Engineering (DR) | College of Engineering | Spring 2022 | Spring 2023 | Paused for winter, start up in spring. Power washing, tuckpointing, new terra cotta. |
| Memorial Union (JK) | Wisconsin Union | March 2023 | Fall 2023 | Tripp deck waterproofing nearing completion. |
| Near East Recreation Fields (RJ) | UW Recreation & Wellbeing | June 2023 | July 2024 | Design Development. JCAC #2 3/23/2023. DRB#2 3/21/2023. EIA PIM 3/27/2023. Land Use Application submitted. |

| | | | | |
|---|---------------------------|-----------------------|---|--|
| Observatory Drive Pavement Restoration (SF) | UW FP&M Physical Plant | Summer 2023 | Summer 2023 | Between Babcock Dr. and N. Charter St. |
| Observatory Hill Path Realignment Study (MC) | UW FP&M Physical Plant | May 2023 | August 2023 | Path removal impacting effigy mounds. ADA accommodation. |
| Sellery Hall Renovation & Addition (DR) | UW Housing | July 2020 | September 2023 | In Construction. Building occupied during construction. |
| South Campus Utility Project #15K1F-01 (MT) | UW FP&M Physical Plat | June 2023 | October 2023 | N. Park Street & W. Dayton Street. Late start due to bidding. |
| Student Affairs Master Plan (SU) | Student Affairs | Study Start Nov. 2022 | Draft Report August 2023 | JCAC presentation anticipated for 8/24/23. |
| University Bay Fields Advanced Plan (BM) | UW Recreation & Wellbeing | TBD | TBD | On Hold until after West Campus District Plan completion. |
| Vet Med Addition and Renovation (DR) | School of Vet. Medicine | July 2021 | September 2023 – Addition Dec. 2024 - Renovation | In Construction. <u>Construction camera</u> . Horse Arena in progress. |
| West Campus Innovation District Planning (AW) | UW FP&M | Fall 2022 | September 2023 | Project website: https://www.vc.wisc.edu/realestate/ June 20 & 21 Public Information Meetings planned |
| WIMR Loading Dock NIH Research Lab Reno (SF) | UW SMPH | January 2022 | August 2023 | Currently in construction. |
| | | | | |