

Joint Campus Area Committee
July 27, 2023 Project Status Report
University of Wisconsin-Madison



Project Name (alpha order)	User Group	Est. Construction Start	Est. Substantial Complete	Current Status
Summer Construction Transportation Impact Map				(Link)
Ag Bulletin Utility Reconstruction (MC)	UW FP&M Physical Plant	April 2022	July 2023	Currently in construction. Restoration in Spring 2023
Biotron & Old Meat Science Removal (MC)	CALS	August 2024	December 2025	Abatement and deconstruction late 2024. Lift station removal.
CALS Master Plan (SU)	CALS	Study Start Feb. 2022	Draft Report June 2023	JCAC Informational 6/22/23. DRB 7/18/23.
Camp Randall Memorial Sports Ctr Renov (MB)	UW Athletics	Fall 2024	Mid 2026	Proposed \$285M PRSB + PR-Cash project. Replace Shell. Design/Build team selection June – under contract by Sept.
Campus Drive Path Extension Advanced Plan (JG)	UW Transportation	Study Start Sept. 2022	Final Report Available July 2022	Study Farm Pl. to Babcock Dr. extension along Campus Dr. JCAC Informational 6/22/23.
Charter Street Utility Project (SF)	UW FP&M	May 2023	8/26/2023	1 lane, SB only between Linden and University
Computer, Data & Information Sciences (CDIS) (BM)	Letters & Science	Build: March 2023	Build: April 2025	Excavation continuing, footings ongoing. Steel erection ongoing.
Engineering Drive Utilities (SF)	UW FP&M	December 2023	Summer 2026	JCAC 2/21/23. In Preliminary Design. Construction Q4 2023.
Engineering Education/Research Building (DR)	College of Engineering	Summer 2025	Summer 2028	DRB #2 7/18/23. JCAC Informatioal 7/27/23.
Engineering Hall CBE Labs Renovation (DR)	College of Engineering	October 2022	October 2023	800 GSF/1-story addition SE corner. In construction.
LVM (Elvehjem) Façade Repair (SU)	UW FP&M	March 2023	September 2024	Facade stone removal in process.
Irving & Dorothy Levy Hall (L&S Building) (SU)	Letters & Science	November 2023	April 2026	Bid mid-August. Master Plan Amendment recommendation JCAC 7/27/23. Plan Commission 8/7/23. Council 9/5/23.
Kohl Center Addition (MC)	UW Athletics	April 2022	January 2025	Currently in construction.
L&S Biology Building Advanced Plan (SU)	Letters & Science	Study Study Jan. 2023	Draft Report July 2023	DRB 6/20/23. JCAC Informational 7/27/23.
Lakeshore Nature Preserve Master Plan (RJ)	UW FP&M	July 2021	August 2023	In progress. Project website . Final revisions in progress.
Lakeshore Nature Preserve Outreach Center (RJ)	UW FP&M	Study Start Sept. 2022	Final Report July 2023	Advanced Plan in Progress.
Lakeshore Path Limnology Bypass Bridge (JG)	UW FP&M	Late 2024	Late 2025	South alternative schematic design currently in progress.
Lakeshore Path – Advanced Plan (JK)	UW FP&M	Summer 2023	Spring 2024	Considering stormwater, security, and safety improvements.
Lathrop Drive Bid Pack 4 Utility (MC)	UW FP&M Physical Plant	May 2022	September 2023	Site restoration. Final paving end of July.
Linden Drive Utility Project (MC)	UW FP&M Physical Plant	May 2023	November 2023	Between Babcock Dr. and Elm Dr.
Material Science Engineering (DR)	College of Engineering	Summer 2023	Fall 2023	Remove 1974 and 1995 additions. Temporary façade wrap.
Mechanical Engineering (DR)	College of Engineering	Spring 2022	July 2023	Scaffolding is down. Minor landscape restoration.
Memorial Union (JK)	Wisconsin Union	March 2023	Fall 2023	Material lift installation in progress. West stair installed in July.
Near East Recreation Fields (RJ)	UW Recreation & Wellbeing	June 2023	July 2024	Design Development. JCAC #2 3/23/2023. DRB#2 3/21/2023. EIA PIM 3/27/2023. Bid posting 8/2/2023.
Observatory Hill Sidewalk Re-alignment/Removal	UW FP&M Physical Plant	May 2023	August 2023	Path removal near effigy mounds/Ag Hall.
Sellery Hall Renovation & Addition (DR)	UW Housing	July 2020	September 2023	In Construction. Completed ahead of students returning in Aug.
South Campus Utility Project #15K1F-01 (MT)	UW FP&M Physical Plat	July 2023	December 2023	N. Park Street & W. Dayton Street. Pits closing W Dayton lane.
Student Affairs Master Plan (SU)	Student Affairs	Study Start Nov. 2022	Draft Report Nov. 2023	JCAC presentation anticipated for 8/24/23.
University Bay Fields Advanced Plan (BM)	UW Recreation & Wellbeing	TBD	TBD	On Hold until after West Campus District Plan completion.
Vet Med Addition and Renovation (DR)	School of Vet. Medicine	July 2021	September 2023 – Addition Dec. 2024 - Renovation	In Construction. Construction camera . Horse Arena in progress. Bike path open in early September.
West Campus Innovation District Planning (AW)	UW FP&M	Fall 2022	September 2023	Project website: https://www.vc.wisc.edu/realestate/
WIMR Loading Dock NIH Research Lab Reno (SF)	UW SMPH	January 2022	August 2023	Currently in construction.