

Joint Campus Area Committee
March 28, 2024 roject Status Report
University of Wisconsin-Madison



Project Name (alpha order)	User Group	Est. Construction Start	Est. Substantial Complete	Current Status
Campus Construction Impacts to travel				https://transportation.wisc.edu/construction/
Biotron & Old Meat Science Removal (MC)	CALS	December 2024	December 2025	Abatement and deconstruction late 2024. Lift station work.
Bus Shelters	UW Transportation	Fall 2023	Spring 2025	Shelter relocations to accommodate Metro redesign & BRT.
Campus Utility and Energy Study (JG)	UW U&EM	Study Start December 2023	Study End October 2024	Study options to reduce district energy system GHG emissions while maintaining system reliability, efficiency, and safety.
Camp Randall Sports Center Replacement (MC)	UW Athletics	Winter 2024	Late 2026	In Schematic Design. Design Review Board 4/16/24.
Computer, Data & Information Sciences (CDIS) (BM)	Letters & Science	March 2023	April 2025	Steel complete. Orchard closed. U-Ave and W. Johnson Street lane closures. Begin BRT station construction 5/13/2024.
Engineering Drive Utilities (SF)	UW FP&M	Fall 2024	Summer 2026	JCAC 2/21/23. In Preliminary Design. Construction Q4 2023. Removal of Maquina Fountain August 2024.
Engineering Education/Research Building (DR)	College of Engineering	Summer 2025	Summer 2028	JCAC recommendation 1/22/24, DRB #4approval 3/19/24. Funding approved AB 775 3/6/24.
EV Infrastructure Study-Fleet (JG)	UW Transportation	Study Start Dec. 2023	Study End Sept. 2024	Infrastructure planning to electrify campus fleet vehicles.
Fluno Center	UW Transportation	September 2023	May 2024	Parking garage renovation + roof membrane replacement. Summer north sidewalk closure.
LVM (Elvehjem) Façade Repair (SU)	UW FP&M	March 2023	October 2024	Facade stone removal and rebuilding in process.
Irving & Dorothy Levy Hall (L&S Building) (SU)	Letters & Science	February 2024	June 2026	Fencing install currently. Demo buildings March. W. Johnson St. lane closure. Clymer Ct. closed for project duration.
Kohl Center Addition (MC)	UW Athletics	April 2022	July 2024	Currently in construction – interior work.
Lakeshore Nature Preserve Frautschi Center (RJ)	UW FP&M	Spring 2025	Late 2026	Request for A/E and Schematic Design inprogress.
Lakeshore Path Limnology Bypass (JG)	UW FP&M	September 2024	Winter 2025	Landside path south of Limnology Building.
Lakeshore Path – Pre-Design Plan (PT)	UW FP&M	Study Start Mar. 2024	Study End Oct 2024	Considering stormwater, security, and safety improvements.
Lifesaving Station Erosion Control #23F4X (MT)	UWPD	May 2025	October 2025	Slope stabilization, dredging, seawall & breakwater repair.
Lot 67 Solar Study (MT)	UW Transportation	Study Start Aug. 2023	Study End Dec. 2023	Feasibility study to implement solar PV on roof of parking deck. DRB 2/20/24. JCAC 4/25/24.
Material Science Engineering (DR)	College of Engineering	November 2023	April 2024	Remove 1974 and 1995 additions. Temporary façade wrap.
Near East Play Fields (RJ)	UW Recreation & Wellbeing	Spring 2024	Spring 2025	Design Development. JCAC #2 3/23/2023. DRB#2 3/21/2023. EIA PIM 3/27/2023. Rebidding in progress.
Observatory Drive Hairpin (SF)	UW FP&M	Early May 2024	Mid August 2024	Stone Wall tuckpointing and minor road work.
Observatory Hill Sidewalk Re-alignment (MH)	UW FP&M Physical Plant	Study Start May 2023	Study End Spring 2024	Path removal/ realignment near effigy mounds/Ag Hall.
South Campus Utility Project #15K1F-01 (SF)	UW FP&M Physical Plat	July 2023	June 2024	Excavation for utilities under N. Park St & W. Dayton St
South Central Utility Project (MH)	UW FP&M Physical Plant	Spring 2026	Spring 2027	North side of U-Ave from N. Charter Street to Henry Mall.
Spring Street Parking Structure Study (MH)	UW Transportation	Study Start July 2023	Study End Spring 2024	Potential development per 2015 Campus Master Plan
Steenbock Library Active Learning Space	Libraries	Study April 2024	Report Fall 2024	Accessible access to first floor via east courtyard.
Student Affairs Master Plan (SU)	Student Affairs	Study Start Nov. 2022	Draft Report Summer 2024	JCAC presentation anticipated for 6/27/24
Vet Med Addition and Renovation (DR)	School of Vet. Medicine	July 2021	April 2024 – Addition February 2025 - Renovation	VetMed North open April 2024. VetMed South renovation complete February 2025. Arena open Fall 2024.
Vilas Hall Accessibility Improvement	School of Education	Summer 2024	Spring 2025	JCAC presentation tonight.
WARF Fire Suppression System	UW FP&M	December 2023	October 2024	Staging in lot 64 for interior project.
West Campus Innovation District Planning (AW)	UW FP&M	Fall 2022	Winter 2024	Project website: https://www.vc.wisc.edu/realestate/
WIMR East Wedge Project (MB)	SMPH	June 2025	December 2026	In Schematic Design. City+VOSH. DRB 5/21/24, JCAC 7/25/24