



**Facilities Planning & Management**  
UNIVERSITY OF WISCONSIN-MADISON

**Joint Campus Area Committee**  
**University of Wisconsin-Madison Project Status Report**  
July 11, 2018

Project Name	User Group	Estimated Construction Start	Estimated Completion Date	Current Status
WIMR West Wedge	School of Medicine & Public Health	March 2018	September 2019	In construction.
Nielsen Tennis Outdoor Courts	UW Athletics	June 2018	October 2018	Soon to be bid and start construction.
Lot 129/130 Reconstruction	UW FP&M Transportation Services	May 2019	September 2019	In design development.
UW Houses Renovations	UW Housing	May 2019	August 2019	Exterior envelopes project complete. Now working on roof repairs and replacements.
Vet Med Expansion	School of Veterinary Medicine	January 2020	March 2022	Awaiting enumeration in the 2019-21 Capital Budget.
Gym/Nat Replacement	UW Recreational Sports	May 2020	May 2022	Feasibility study is complete. Awaiting enumeration in the 2019-21 Capital Budget.
Linden Drive Parking Garage (Lot 62)	UW FP&M Transportation Services	May 2019	August 2020	Preliminary design is underway.
Meat Science and Muscle Biology	College of Ag & Life Sciences Meat Sciences Department	December 2016	June 2019	In construction.
Babcock Hall Renovation and Center for Dairy Research Addition	College of Ag & Life Sciences Dairy Science & CDR	May 2018	October 2020	Contractor mobilizing on site. Removal of Science House begins in mid to late July.
Camp Randall South End Zone	UW Athletics	November 2020	October 2021	Awaiting enumeration in the 2019-21 Capital Budget.
UW Field House Renovations	UW Athletics	February 2020	December 2020	In AE selection process. Soon to be in design development.
UW Field House South Plaza	UW Athletics	February 2020	December 2020	In AE selection process. Soon to be in design development.
Engineering Hall Structures Lab	College of Engineering	September 2017	Fall 2018?	In construction. Delay pending reconstruction of bearing wall.
Chemistry Addition & Renovation	L&S Chemistry Department	September 2018	December 2020	Bids due late July 2018. Start construction late summer/fall.
Hoofers Boat Dock and Deck Repl.	Hoofers Sailing Club	September 2018	May 2029	Bidding soon for Fall 2018 construction start.
SERF Replacement (The Nick)	UW Recreational Sports	October 2017	October 2019	In construction.
Hamel Music Center	School of Music	February 2017	December 2018	In construction. Soft opening Spring '19. Grand opening Fall '19
Witte Hall Renovation	UW Housing	March 2017	September 2019	In construction.
Kohl Center Addition	UW Athletics	May 2020	October 2022	Awaiting enumeration in the 2019-21 Capital Budget.
Charter Street Utility Upgrades	UW FP&M	July 2018	November 2018	Soon in construction.
South Campus Utility Project	UW FP&M	November 2018	November 2019	Final construction docs. (W. Dayton St. from Charter to Park.)