

## Joint Campus Area Committee

## University of Wisconsin-Madison Project Status Report

February 9, 2021

Project Name (alpha order)	User Group	Est. Construction Start	Est. Substantial Completion	Current Status
Ag Dean's Residence	UW Conference Centers	August 2021	July 2022	Informational presentation tonight
Babcock Hall Renovation/Addition	CALS	May 2018	January 2022	In construction. Completion scheduled for January 2022.
Camp Randall Memorial Sports Ctr Renov	UW Athletics	May 2024	August 2026	Advanced Planning Study complete. Project on hold.
Camp Randall Stadium & Field House Renov	UW Athletics	November 2021	October 2023	South End Zone project. Design-Build. Project on hold.
				Utility construction on Breese Terrace – tentitively April-May
Chemistry Addition & Renovation	Letters & Science	September 2018	June 2021 – Tower	In construction. N. Mills Street is not anticipated to open until
	Chemistry Department		Winter 2022 - Renovation	late 2021. Needed for Daniels renovation.
Curtis/Coyote Pond Rehabilitation	UW Arboretum	January 2020	Spring 2021	Substantial completion, final plantings in Spring 2021.
Engineering Drive Utilities	UW FP&M	March 2024	June 2025	Currently in advance planning for 2021-23 enumeration.
Engineering Education/Research Building	College of Engineering	September 2022	December 2024	AE hired and project underway. May JCAC recommendation.
Field House Exterior Renov & South Plaza	UW Athletics	February 2020	December 2020	Project is complete.
Gym/Nat Replacement	UW Recreation & Wellbeing	March 2021	December 2022	Deconstruction underway.
Helen C. White Renovation	UW Libraries	September 2023	December 2024	Advanced Planning is complete.
Ingraham Hall Addition	Letters & Science	December 2023	January 2026	Advanced Planning is complete.
Kohl Center Addition	UW Athletics	June 2021	November 2023	Bidding in February. Summer 2021 begin construction.
L&S Academic Building	Letters & Science	November 2023	July 2025	Hiring AE to begin DD prior to enumeration in 2021-23 budget
Lakeshore Nature Preserve Master Plan	UW FP&M	Fall 2020	Winter 2021	In pre-planning. Will start Master Plan update in early 2021.
Lakeshore Path Limnology Bypass Bridge	UW FP&M	Summer 2020	Winter 2021	Advanced Planning being completed in early 2021.
Lathrop Drive/Bascom Hill Utilities	UW FP&M	April 2019	December 2021	Multiple Phases. Under construction. Phase II bidding.
Linden Drive Parking Garage (Lot 62)	UW FP&M Trans Services	September 2019	December 2020	Garage is open. Complete landscape in Spring 2021.
Meat Science and Muscle Biology	CALS	December 2016	November 2020	Final equipment installations/test runs. Varsity Meats is open.
Memorial Union Addition & Repairs	Union	July 2021	May 2022	In Design Development.
MSC Recapitalization	Letters & Science	April 2023	July 2025	Advanced Planning will begin in early 2021.
Music Hall Renovation	UW FP&M	March 2023	February 2025	Advanced Planning & Design starting for 2021-23 biennium.
N. Frances Street Parking Facility	UW FP&M	March 2023	December 2024	Advanced Planning has begun for 2023-2025 biennium.
Near East Recreation Fields	RecWell	Summer 2020	Fall 2020	Advance Planning is complete. Future enumerated project.
Science Hall Renovation	Nelson Institute	March 2023	February 2025	Advanced Planning is in progress to be done mid-2021 for
				2023-25 Capital Budget request.
Sellery Hall Renovation & Addition	UW Housing	July 2020	August 2023	In construction. South lane of W. Johnson St. restricted.
Sellery Hall Utility Project	UW FP&M	May 2021	December 2021	Spring/Summer construction. Sidewalk & travel lane impacts.
University Hospital Clinics Entry Renovation	UW Health	July 2021	January 2022	Informational presentation.
Vet Med Addition and Renovation	School of Vet. Medicine	April 2021	June 2023 – Addition	Bidding in February 2021
			Dec. 2024 - Renovation	
Willow Creek Landscape Master Plan	UW FP&M	Fall 2020	Spring 2021	Advanced Planning is in progress.
WIMR Loading Dock NIH Research Lab Reno	UW SMPH	August 2021	September 2022	Developing bid documents for bidding in April 2021.