



## Facilities Planning & Management

UNIVERSITY OF WISCONSIN-MADISON

### Joint Campus Area Committee

#### University of Wisconsin-Madison Project Status Report

September 2, 2021

Project Name (alpha order)	User Group	Est. Construction Start	Est. Substantial Completion	Current Status
Ag Dean's Residence	UW Conference Centers	October 2021	July 2022	Advance Plan complete. Waiting for funding support.
Babcock Hall Renovation/Addition	CALS	May 2018	June 2022	In construction.
Camp Randall Memorial Sports Ctr Renov	UW Athletics	TBD	TBD	Adv. Planning Study complete. Project on hold for funding.
Camp Randall Stadium & Field House Renov	UW Athletics	November 2021	August 2022	aka South End Zone project. Make-ready work underway.
Chemistry Addition & Renovation	Letters & Science Chemistry Department	September 2018	July 2021 – Tower Winter 2022 - Renovation	In construction. N. Mills Street is not anticipated to open until late 2021. Daniels renovation underway.
Divine Nine Garden Plaza	Student Affairs	Spring 2022	Spring 2022	Bidding early September.
Engineering Drive Utilities	UW FP&M	March 2023	October 2024	In Preliminary Design.
Engineering Education/Research Building	College of Engineering	September 2022	December 2024	In Preliminary Design.
Gym/Nat Replacement	UW Recreation & Wellbeing	March 2021	December 2022	In construction. <a href="#">Construction camera.</a>
Kohl Center Addition	UW Athletics	April 2022	July 2024	Approved by BOR/SBC. Bid in September.
L&S Academic Building	Letters & Science	November 2023	July 2025	Enumerated in 2021-23. AE contracts in negotiation.
Lakeshore Nature Preserve Master Plan	UW FP&M	July 2021	June 2022	AE selection complete. Project underway soon.
Lakeshore Path Limnology Bypass Bridge	UW FP&M	Summer 2022	Winter 2023	JCAC Informational presentation tonight.
Lathrop Drive/Bascom Hill Utilities	UW FP&M	April 2019	December 2021	Multiple Phases. Under construction.
Library Mall Feasibility Study	UW FP&M	October 2020	November 2021	Community workshop 9/21/21. <a href="#">Register link here.</a>
Meat Science & Animal Biologics Discovery	CALS	December 2016	Summer 2021	Final equipment installations/test runs. Varsity Meats is open.
Memorial Union Addition & Repairs	Union	July 2021	May 2022	In the bidding process.
Music Hall Renovation	UW FP&M	March 2023	February 2025	Advanced Planning will be done for 2023-25 biennium.
N. Frances Street Parking Facility	UW FP&M	March 2023	December 2024	Advanced Plan complete. Future enumerated project.
Near East Recreation Fields	RecWell	Summer 2020	Fall 2020	Advance Plan complete. Future enumerated project.
Science Hall Renovation	Nelson Institute	March 2023	February 2025	Adv Plng in process; done mid-'21 for potential '23-25 req.
Sellery Hall Renovation & Addition	UW Housing	July 2020	August 2023	In construction. Traffic lane impacts on W. Johnson/N. Park.
Sellery Hall Utility Project	UW FP&M	May 2021	December 2021	In construction. East Campus Mall detours.
UW Hospital Clinics Entry Renovation	UW Health	July 2021	January 2022	In Construction.
Van Hise Envelope Repairs	UW FP&M	August 2021	November 2021	In Construction.
Vet Med Addition and Renovation	School of Vet. Medicine	July 2021	June 2023 – Addition Dec. 2024 - Renovation	In Construction. <a href="#">Construction camera.</a>
Willow Creek Landscape Master Plan	UW FP&M	Fall 2020	Fall 2021	Final report currently in production.
WIMR Loading Dock NIH Research Lab Reno	UW SMPH	Spring 2022	Summer 2023	Released for bid in September.