



## Facilities Planning & Management

UNIVERSITY OF WISCONSIN-MADISON

### Joint Campus Area Committee

#### University of Wisconsin-Madison Project Status Report

March 24, 2022

Project Name (alpha order)	User Group	Est. Construction Start	Est. Substantial Completion	Current Status
19G2E Site Utility Electric Distribution	UW FP&M	May 2022	May 2023	New primary duct from Walnut St. Sub Station to Observatory Dr. Dayton St. Sub-Station to Athletics Operations Sub-Station.
Ag Bulletin Utility Reconstruction	UW FP&M	May 2022	Nov. 2022	Out to bid.
Babcock Hall Renovation/Addition	CALS	May 2018	June 2022	New construction being occupied. Remodel project underway.
Bakke Recreation & Wellbeing Center (Gym/Nat)	UW Recreation & Wellbeing	March 2021	December 2022	In construction. <a href="#">Construction camera.</a>
Camp Randall Memorial Sports Ctr Renov	UW Athletics	TBD	TBD	Considering AE selection, enumeration and delivery method
Camp Randall Stadium & Field House Renov (South End Zone)	UW Athletics	November 2021	August 2022	In Construction. End zone portion.
Chemistry Addition & Renovation	Letters & Science Chemistry Department	September 2018	Winter 2022 - Tower Winter 2023 - Renovation	In Construction. N. Mills Street is not anticipated to open until May 2023. Daniels building portion renovation underway.
Computer, Data & Information Sciences (CDIS)	Letters & Science	Demo: June 2022 Build: January 2023	Demo: December 2022 Build: December 2024	In Design Development. Working with City Forestry, Fire, Planning to meet requirements.
Divine Nine Garden Plaza	Student Affairs	January 2022	May 2022	In construction. On schedule. May 7 <sup>th</sup> celebration.
Engineering Drive Utilities	UW FP&M	Spring 2024	Summer 2026	In Advance Planning.
Engineering Education/Research Building	College of Engineering	Summer 2025	Summer 2028	A/E selection in Spring 2022. Restart w/one, \$300M building.
Highland Ave Fencing at Shorewood Hills	UW FP&M w/UW Hospital	Spring 2022	Summer 2022	New fencing on UW property east of residential housing.
Housing Initiative	UW Housing/UW FP&M	TBD	TBD	Additional on-campus Housing to meet growing enrollment.
Innovation District Master Plan – East Campus	UW FP&M	Fall 2022	Fall 2023	Focus area is east of Park Street.
Innovation District Master Plan – West Campus	UW-FP&M	Summer 2022	Summer 2023	Focus area is West of Willow Creek.
Kohl Center Addition	UW Athletics	April 2022	July 2024	Construction begins in April.
Lakeshore Nature Preserve Master Plan	UW FP&M	July 2021	November 2022	In progress. <a href="#">Project website.</a>
Lakeshore Path Limnology Bypass Bridge	UW FP&M	Spring 2024	Spring 2025	Determining preferred AE. Design and enumeration in 2023-25.
Lathrop Drive/Bascom Hill Utilities	UW FP&M	April 2019	September 2022	In Construction. Impacts N. Park to Sterling Hall along Lathrop.
Levy Hall (L&S Academic Building)	Letters & Science	June 2023	March 2025	In Programming. Preliminary Design has begun. DRB 3/15/22.
Library Mall Feasibility Study	UW FP&M	October 2020	Winter 2022	Final Draft Report currently in development.
Near East Recreation Field	UW Recreation & Wellbeing	TBD	TBD	Releasing RFP for construction documents.
Primate Center Chilled Water Extension	Letters & Science	April 2022	July 2022	Utility impacts to Coyne Court.
Real Estate Initiative	UW FP&M/VCFA	On-going	On-going	Connects into Innovation District Master Plans.
Sellery Hall Renovation & Addition	UW Housing	July 2020	August 2023	In Construction. Building occupied during construction.
Sellery Hall Utility Project	UW FP&M	May 2021	December 2022	Phase 2 in progress. Bus stop will move west week of 3/6/22.
Vet Med Addition and Renovation	School of Vet. Medicine	July 2021	June 2023 – Addition Dec. 2024 - Renovation	In Construction. <a href="#">Construction camera.</a>
Willow Creek Landscape Master Plan	UW FP&M	Fall 2020	Winter 2021	Complete. <a href="#">Advance Plan Report link.</a>
WIMR Loading Dock NIH Research Lab Reno	UW SMPH	January 2022	January 2023	Currently in construction.