

UW Madison Project Status Report JCAC Updates

Project Name (alpha order)	User Group	Est. Construction Start	Est. Substantial Complete	Current Status
Camp Randall Sports Center Replacement (MC)	UW Athletics	Winter 2024	Early 2028	The indoor practice facility (IPF) foundations are complete. Structural elements are being placed: the large trusses to be installed and exterior envelope precast is being set in place through this fall. The new training center (TC) moved into the final design phase with anticipated bid date in early 2026. Demo of the McClain Center will start in spring 2026. The access lane to phase 2 will be through Badger Way, exiting onto Breese Terrace. Sidewalks east and south of Camp Randall Sports Center (SHELL) remain closed.
Campus Utility and Energy Study (JG)	UW U&EM	Study Start Winter 2023	Study End Summer 2025	Study options to reduce district energy system GHG emissions while maintaining system reliability, efficiency, and safety.
Engineering Drive Utilities (SF)	UW FP&M	7/18/2024		Randall Ave is closed south of Engineering Drive to Dayton Street until October. Additional detours on Engineering Dr. & Campus Dr. Sidewalk on north side of Engineering Dr. closed.
Engineering Education/Research Building (DR)	College of Engineering	Spring 2025	Spring 2028	Demo of 1410 Eng. Dr. expected complete Aug. 2025. Structure is down and they are working on the foundation.
Grainger Hall First Floor Renovation (MB)	Business School	Summer 2025	Winter 2026	First floor dining renovation and atrium addition. Project is bidding and starting construction in Spring 2025.
Irving & Dorothy Levy Hall (L&S Building) (CW)	Letters & Science	Spring 2024	Summer 2026	Project building exterior roofing, windows, and brick will continue through 2025 and interior work will continue through 2026. Traffic closures include southern lane of W. Johnson St. closed from Davis Residence Hall to N. Park St., southbound bicycle lane closed on N Park St. from W Johnson St. & W Dayton St.
Lakeshore Nature Preserve Frautschi Center (KP)	UW FP&M	Spring 2026	Spring 2027	DRB completed final review at April 15th Meeting and City of Madison aproved rezoning 7/1/25. Project scheduled to bid fall 2025.
Lakeshore Path Limnology Bypass (MT)	UW FP&M	Fall 2025	Spring 2026	Bike/pedestrian path to bypass south of Limnology Building. Construction to start in fall 2025 with anticipated path closures/detours during construction.
Lifesaving Station Erosion Control #23F4X (MT)	UWPD	Fall 2026	Spring 2027	Slope stabilization, dredging, seawall & breakwater repair.
LVM (Elvehjem) Façade Repair (ME)	UW FP&M	Spring 2024	Spring 2026	Facade stone removal & rebuilding in process. Sidewalk closures continue through Jan 2026.
Material Science Engineering (DR)	College of Engineering	Fall 2024	Spring 2028	Remove 1974 and 1995 additions. Temporary façade wrap. Final masonry work for SE façade on hold till July 2025.
Morgridge Hall- Computer, Data & Information Sciences (CDIS) - (BM)	Letters & Science	3/23/2024	Summer 2025	Johnson Street is open. Some partial closures will remain during final move in phase. Please visit the Transportation closures site at the top of this list for more info.

Project Name (alpha order)	User Group	Est. Construction Start	Est. Substantial Complete	Current Status
Music Hall Renovation	Letters & Science	Spring 2027	Fall 2030	Building renovation and addition are currently in Schematic Design phase. DRB and JCAC reviews anticipated early Fall 2025.
Near East Play Fields (RJ)	UW Recreation & Wellbeing	5/24/2024	Summer 2025	The west sidewalk of Elm Drive closed. Mid-March: Sidewalk sections on Willow Dr will be closed for recreation field lighting overhead work.
Science Hall Renovation and Repairs (BM)	Letters & Science	1/1/2027	1/1/2029	Project is currently in Design Development Phase. DRB Review on 5/20/25 and JCAC Introduction on 5/22/25.
South Central Utility Project (MH)	UW FP&M Physical Plant	Spring 2026	Fall 2027	North side of U-Ave from N. Charter Street to Henry Mall.
Transportation Demand Management (TDM) Study	UW Transportation	Summer 2025 Design Team Selected	TBD	The UW-Madison TDM study has been awarded to a consultant. The schedule will be developed as the constulant starts work.
Vet Med Addition and Renovation (DR)	School of Vet. Medicine	7/21/2024	North - Dec 2025 South BSL - Jan 2027 Renovation - Jan 2026	Intersection of Colwood Dr. & Linden Dr. closed. Access Lot 67 Linden Dr. from Elm Dr. Arena opened Dec. 2024
Vilas Hall Accessibility Improvement (CW)	School of Education	Summer 2025	Fall 2026	Project received DRB and WHS approvals and is bidding in July 2025.
Wisconsin Union Shoreline Improvement - Lake Lab Building	Memorial Union	Fall 2026	Spring 2027	Storage building for Hoofers equipment is currently in Schematic Design phase.
WIMR East Wedge Project (MW)	SMPH	Fall 2026	Fall 2028	Project is in Design.