

Joint Campus Area Committee
September 28 2023 Project Status Report
University of Wisconsin-Madison



Project Name (alpha order)	User Group	Est. Construction Start	Est. Substantial Complete	Current Status
26 N. Charter Street (MB)	UW FP&M	July 2023	Winter 2023	Potential temporary Physical Plant storage facility.
Biotron & Old Meat Science Removal (MC)	CALS	August 2025	June 2026	Abatement and deconstruction late 2024. Lift station removal.
Birge Hall Renovation & Addition Advanced Plan	Letters & Science	Study Start Jan. 2022	Final Report Sept. 2023	JCAC presentation made 7/2023. L&S Biology
Bus Shelters	UW Transportation	Fall 2023	Spring 2025	Shelter relocations to accommodate Metro redesign & BRT.
Campus Utility and Energy Study	UW U&EM	Study Start Sept 2023	Study End October 2024	Study options to reduce district energy system GHG emissions while maintaining system reliability, efficiency, and safety.
Camp Randall Memorial Sports Ctr Renov (MB)	UW Athletics	Fall 2024	Mid 2026	Replace Shell. Design/Build team selection of JP Cullen + BSA.
Computer, Data & Information Sciences (CDIS) (BM)	Letters & Science	Build: March 2023	Build: April 2025	Bike/Pedestrian lane being monitored for conflicts. November U-Ave traffic changes. W Johnson BRT impacts Spring 2024.
Engineering Drive Utilities (SF)	UW FP&M	Spring 2024	Summer 2026	JCAC 2/21/23. In Preliminary Design. Construction Q4 2023.
Engineering Education/Research Building (DR)	College of Engineering	Summer 2025	Summer 2028	DRB #2 7/18/23. JCAC Informatioal 7/27/23. CoE Master Plan Update underway to address zoning amendment process.
Engineering Hall CBE Labs Renovation (DR)	College of Engineering	October 2022	October 2023	800 GSF/1-story addition SE corner. In construction.
EV Infrastructure Study (JG)	UW Transportation	Study Start Sept 2023	Study End March 2024	Infrastructure planning to electrify campus fleet vehicles.
LVM (Elvehjem) Façade Repair (SU)	UW FP&M	March 2023	September 2024	Facade stone removal in process.
Irving & Dorothy Levy Hall (L&S Building) (SU)	Letters & Science	January 2024	April 2026	Bid mid-October. Master Plan Amendment recommendation JCAC 7/27/23. Plan Commission 8/28/23. Council 9/5/23.
Kohl Center Addition (MC)	UW Athletics	April 2022	January 2025	Currently in construction.
Lakeshore Nature Preserve Outreach Center (RJ)	UW FP&M	Study Start Sept. 2022	Final Report August 2023	Advanced Plan Complete. Setup work in progress for DD.
Lakeshore Path Limnology Bypass (JG)	UW FP&M	Fall 2024	Winter 2025	South alternative schematic design currently in progress.
Lakeshore Path – Advanced Plan (JG)	UW FP&M	Summer 2023	Spring 2024	Considering stormwater, security, and safety improvements.
Lifesaving Station Erosion Control #23F4X (MT)	UWPD	May 2025	October 2025	Slope stabilization, dredging, seawall & breakwater repair.
Linden - Charter Utility Corridor (MT)	UW FP&M Physical Plant	June 2023	May 2024	All roadwork complete by mid-October. Remaining work at Sterling Hall begins Spring 2024.
Lot 67 Solar Study (MT)	UW Transportation	Study Start Aug. 2023	Study End Dec. 2023	Feasibility study to implement solar PV on roof of parking deck.
Material Science Engineering (DR)	College of Engineering	November 2023	Spring 2024	Remove 1974 and 1995 additions. Temporary façade wrap.
Near East Play Fields (RJ)	UW Recreation & Wellbeing	June 2023	July 2024	Design Development. JCAC #2 3/23/2023. DRB#2 3/21/2023. EIA PIM 3/27/2023. Bids due October 19, 2023.
Observatory Hill Sidewalk Re-alignment/Removal	UW FP&M Physical Plant	Study Start May 2023	Study End Fall 2023	Path removal/ realignment near effigy mounds/Ag Hall.
Psychology Building Replacement Advanced Plan	Letters & Science	Study Start July 2023	Draft Report Dec.2023	JCAC Presentation anticipated for January 2024
Sellery Hall Renovation & Addition (DR)	UW Housing	July 2020	September 2023	Site restoration. Ready for students.
South Campus Utility Project #15K1F-01 (MT)	UW FP&M Physical Plat	July 2023	June 2024	Excavation for new steam pits and tunnel at intersection of N. Park St. & W. Dayton St.
School of Music Academic Building Study (MB)	UW SoM	Study Start July 2023	Study End Spring 2024	Replacement of 432 N. Lake Street (Extension Building).
SoE Kinesiology New Building Study (MB)	School of Education	Study Start June 2023	Study End November 2023	Pre Design for potential Kinesiology building east of Bakke.
Spring Street Parking Structure Study (MH)	UW Transportation	Study Start July 2023	Study End Spring 2024	Potential development per 2015 Campus Master Plan
Student Affairs Master Plan (SU)	Student Affairs	Study Start Nov. 2022	Draft Report Nov. 2023	JCAC presentation anticipated for 10/26/23.
Vet Med Addition and Renovation (DR)	School of Vet. Medicine	July 2021	March 2024 – Addition Feb. 2025 - Renovation	In Construction. Horse Arena in progress. Ribbon cutting Nov. 13, 2023.
West Campus Innovation District Planning (AW)	UW FP&M	Fall 2022	December 2023	Project website: https://www.vc.wisc.edu/realestate/
WIMR East Wedge Project (MB)	SMPH	June 2025	December 2026	A/E Selection Nov. 2023. Schematic Design due March 2024.