



Facilities Planning & Management

UNIVERSITY OF WISCONSIN-MADISON

Joint Campus Area Committee

University of Wisconsin-Madison Project Status Report

January 27, 2022

Project Name (alpha order)	User Group	Est. Construction Start	Est. Substantial Completion	Current Status
19G2E Site Utility Electric Distribution	UW FP&M	May 2022	May 2023	New primary duct from Walnut St. Sub Station to Observatory Dr. Dayton St. Sub-Station to Athletics Operations Sub-Station.
Ag Bulletin Utility Reconstruction	UW FP&M	May 2022	Nov. 2022	Going to bid.
Babcock Hall Renovation/Addition	CALS	May 2018	June 2022	New construction being occupied. Remodel project underway.
Bakke Recreation & Wellbeing Center (Gym/Nat)	UW Recreation & Wellbeing	March 2021	December 2022	In construction. Construction camera.
Camp Randall Memorial Sports Ctr Renov	UW Athletics	TBD	TBD	Considering AE selection, enumeration and delivery method
Camp Randall Stadium & Field House Renov (South End Zone)	UW Athletics	November 2021	August 2022	In Construction. End zone portion.
Chemistry Addition & Renovation	Letters & Science Chemistry Department	September 2018	Winter 2022 - Tower Winter 2022 - Renovation	In Construction. N. Mills Street is not anticipated to open until spring 2022. Daniels building portion renovation underway.
Computer, Data & Information Sciences (CDIS)	Letters & Science	Demo: June 2022 Build: January 2023	Demo: December 2022 Build: December 2024	In Design Development. Presentation tonight.
Divine Nine Garden Plaza	Student Affairs	January 2022	May 2022	Tree removed. February site mobilization/construction.
Engineering Drive Utilities	UW FP&M	July 2023	February 2025	In design development
Engineering Education/Research Building	College of Engineering	Summer 2025	Summer 2028	Back to A/E selection in Spring 2022. Restarting w 1, \$300M building.
Hihgland Ave Fencing at Shorewood Hills	UW FP&M w/UW Hospital	Spring 2022	Summer 2022	New fencing on UW property east of residential housing.
Kohl Center Addition	UW Athletics	April 2022	July 2024	Construction begins Spring 2022.
Lakeshore Nature Preserve Master Plan	UW FP&M	July 2021	June 2022	In progress. Interactive Mapping Opportunity.
Lakeshore Path Limnology Bypass Bridge	UW FP&M	Summer 2023	Summer 2024	Seeking AE selection for design and enumeration in 2023-25.
Lathrop Drive/Bascom Hill Utilities	UW FP&M	April 2019	September 2022	In Construction. Impacts N. Park to Sterling Hall along Lathrop.
Levy Hall (L&S Academic Building)	Letters & Science	November 2023	July 2025	In Programming. Preliminary Design begins in February.
Library Mall Feasibility Study	UW FP&M	October 2020	Fall 2021	Final Draft Report currently in development.
Memorial Union Addition & Repairs	Union	July 2021	May 2022	On hold due to bidding results.
Mosse Humanities Repairs	UW FP&M	Fall 2021	Spring 2022	West upper floor supported with continual observation.
Primate Center Chilled Water Extension	Letters & Science	April 2022	July 2022	Utility impacts to Coyne Court.
Real Estate Initiative	UW FP&M/VCFA	On-going	On-going	Revenue innovation to advance the mission of UW-Madison
Sellery Hall Renovation & Addition	UW Housing	July 2020	August 2023	In Construction. Traffic lane impacts on W. Johnson/N. Park.
Sellery Hall Utility Project	UW FP&M	May 2021	December 2022	1/15/22 Phase 2 begins. Park to W. Johnson – bus stop impacts
UW Hospital Clinics Entry Renovation	UW Health	July 2021	January 2022	In Construction.
Vet Med Addition and Renovation	School of Vet. Medicine	July 2021	June 2023 – Addition Dec. 2024 - Renovation	In Construction. Construction camera.
Willow Creek Landscape Master Plan	UW FP&M	Fall 2020	Fall 2021	Final report complete. Reviewing funding strategies.
WIMR Loading Dock NIH Research Lab Reno	UW SMPH	January 2022	January 2023	Currently in construction