

Project Name (alpha order)	Est. Construction Start	Est. Substantial Completion	Current Status
Plan ahead and learn how these projects may affect your commute on the Summer 2026 Construction Forecast.	Summer 2026	Fall 2026	Campus Construction Street Closures - MAP Following spring Commencement, several new construction projects will begin across campus, joining those already in progress. These developments will require temporary roadway, sidewalk, and bike lane closures throughout the summer.
1800 University Ave Demolition	Summer 2026	Fall 2026	Demolition of the existing building structure and site restoration for parking and green space. There is no new parking being added post demolition and existing counts will remain as is. Project does not anticipate road or walkway closures.
333 ECM Renovation - pre design (KP)	Study Start Winter 2023	Study end Spring 2026	Pre-design presentation at DRB and JCAC in March. Studying improvements to interior SAC spaces, building entry area, and rooftop terrace.
Armory and Red Gym Exterior Envelope (SJL)	Summer 2024	Fall 2026	The exterior repairs to the Red Gym are continuing through the summer of 2026. This includes brick work, new slate roof and reinstallation of existing skylights. Masonry repairs paused during winter and will restart in spring 2026.
Athletics Hall of Fame (CW)	Spring 2026	Fall 2026	Relocation of Hall of Fame to north side of Kohl Center area. JCAC recommended project to DRB on 10/23/25 and DRB approved project on 12/16/25.
Biotron/Old Meat Muscle Demolition (CJ)	Fall 2026	Spring 2027	Demolition of the existing building structure and site restoration.
Camp Randall Sports Center Replacement, Kellner Family Athletic Center (CW)	Winter 2024	Early 2028	Sidewalks east and south of Camp Randall Sports Center (SHELL) remain closed. The new training center (TC) bid date is early '26, McClain Center demo starting spring '26. The access lane to phase 2 will be through Badger Way, exiting onto Breese Terrace. Sidewalks south of IPF are open on both sides of street.
Campus Framework Plan	Fall 2026	Spring 2028	
Campus Utility and Energy Study (JG)	Study Start Winter 2023	Study End Fall 2026	Study options to reduce district energy system GHG emissions while maintaining system reliability, efficiency, and safety.
D2 Module			UW Health Led Project
Dayton Street Chilled Water Line Updates	Summer 2025	Spring 2027	The project replaces Chilled Water Valves along West Dayton St. (N Mill to N Charter streets). The East bound lane of Dayton will be closed when the project starts back up in late fall 2026.

Project Name (alpha order)	Est. Construction Start	Est. Substantial Completion	Current Status
Elvehjem (LVM) Façade Repair (ME)	Spring 2024	Fall 2026	Facade stone removal & rebuilding in process. Sidewalk closures continue through spring 2026.
Engineering Drive Utilities (SF)	Summer 2024	Spring 2027	The project will be closing the Engineering service drive, not E/W Engineering Dr. for 3-4 months this spring/summer. The road will shift north on the west end after May graduation.
Extension Building Demolition (CJ)	Spring 2027	Fall 2027	Demolition of the existing building structure and site restoration.
Grainger Hall First Floor Renovation (MB)	Fall 2025	Winter 2026	First floor dining renovation and atrium addition. Brooks Street and the west lane of Park Street will be closed for the duration of the project. (Lot 7) remains open, access via left turn on Brooks from University Avenue.
Irving & Dorothy Levy Hall (CW)	Spring 2024	Fall 2026	Traffic closures include southern lane of W. Johnson St. with southbound Park Street turn lane addition. Southbound bicycle lane closed on N Park St. from W. Johnson St. & W. Dayton St. Clymer Pl. east of Bernard Ct. closed for duration of project.
Kronshage-Jorns-Humphrey Residence Halls Renovations	Fall 2026	Spring 2029	Renovation of existing campus housing structures to incorporate HVAC, life safety, and accessibility updates. Construction work to be phased by building during scheduled calendar breaks.
Lakeshore Nature Preserve Frautschi Center (KP)	Fall 2026	Winter 2027	DRB completed final review at April 15th Meeting and City of Madison approved rezoning 7/1/25. Project scheduled to bid summer 2026.
Lakeshore Path Limnology Bypass (SJL)	Fall 2025	Summer 2026	Reconfigure the bike/pedestrian path to bypass south of Limnology Building. Construction paused during winter. Building access to the south entrance will be limited, the east and west entrances will remain accessible. Site restoration and landscape completion in Spring. Anticipate final completion and path open in June 2026.
Lifesaving Station Erosion Control (DP)	Fall 2026	Spring 2027	Slope stabilization, dredging, seawall & breakwater repair. Project is currently in design.
Mermorial Union Swim Pier	Study Start Summer 2026	Study Complete Spring 2027	This project will provide a new permanent Lake Mendota swim pier structure near the Memorial Union.
Music Hall Renovation (BM)	Spring 2027	Fall 2030	Building renovation is currently in Design Development phase. DRB and JCAC design reviews of Phase 1 renovation will continue through summer 2026.
Near East Play Fields (RJ)	Spring 2024	Spring 2026	Most of field work is complete and the new building construction is still ongoing. Building masonry work and landscaping will be completed in spring 2026.
Nutritional Sciences HVAC Renovation	Spring 2026	Fall 2026	HVAC updates and small entry addition to an existing historic structure.

Project Name (alpha order)	Est. Construction Start	Est. Substantial Completion	Current Status
Phillip A. Levy Engineering Center (DR)	Fall 2025	Fall 2028	Walkways surrounding the Engineering Research Building are closed. Use south sidewalk on Engineering Dr. Building shell is being constructed. Material Science facade restoration completed near end of Engineering project.
Science Hall Renovation and Repairs (BM)	Spring 2027	Spring 2029	Project is currently in Design Development Phase. DRB and JCAC Introduction was in spring of '25.
Sewell Social Science Curtain Wall Replacement (SJL)	Spring 2026	Fall 2026	This project will demolish and replace the existing full-height glass and frame curtain wall connecting-link between the North and South buildings.
South Central Utility Project (MH)	Spring 2027	Fall 2028	North side of U-Ave from N. Charter Street to Henry Mall.
Transportation Demand Management (TDM) Study	Summer 2025	Spring 2026	The UW-Madison TDM study team has collected stakeholder feedback and will be completing the study this spring .
Vet Med Addition and Renovation (DR)	Summer 2024	North - Summer 2026 South BSL - spring 2026	Project interior renovation work continues through summer 2026. There will be some temporary road/walk closures for deliveries.
Vilas Hall Accessibility Improvement (CW)	Fall 2025	Fall 2026	The courtyard ramp work has begun. Starting May 11, the southern sidewalk and eastbound bike lane on University Ave will close from Lake Street to Park Street, and a protected, mixed-use path will be available for people on bicycles and pedestrians. All lanes to reopen end of summer.
Vilas Hall SoE Mitchell & Hemsley Theatre Life Safety + Facility Pre-Design (JC)	Winter 2025	Fall 2026	Pre-Design study on life safety and modernization of the SoE Mitchell & Hemsley Theater.
WIMR East Wedge Cyclotron Project (ME)	Fall 2026	Fall 2028	Project is in Final Design. JCAC recommended project to DRB in January '26. DRB reviews for final approval in February '26.
WIMR III Pre-Design Study	Study Start Summer 2026	Study Complete Spring 2027	This Pre-Design study will determine the feasibility of a WIMR III tower addition and West Wedge infill to the WIMR complex.
Wisconsin Union Shoreline Improvement - Lake Lab Building (SJL)	Spring 2027	Fall 2028	Storage building for Hoofers equipment is currently in Schematic Design phase. Anticipate continuing DRB & JCAC design Reviews in fall 2026.