



Facilities Planning & Management
UNIVERSITY OF WISCONSIN-MADISON

Joint Campus Area Committee
University of Wisconsin-Madison Project Status Report
December 11, 2019

| Project Name | User Group | Estimated Construction Start | Estimated Completion Date | Current Status |
|--------------------------------------|---------------------------|------------------------------|---|---|
| Babcock Hall Renovation/Addition | CALS | May 2018 | November 2021 | In Construction. |
| Camp Randall Stadium Renovation | UW Athletics | November 2020 | October 2022 | Informational Presentation 12/11/19. |
| Chemistry Addition & Renovation | L&S Chemistry Department | September 2018 | Spring 2021 – Tower Spring 2022 - Renovation | In Construction. Steel erection, concrete pouring, going vertical. N. Mills Street closure thru June '20. |
| Curtis Pond Rehabilitation | UW Arboretum | January 2020 | September 2020 | In Bidding. |
| Elm Drive Sanitary Lift Station | FP&M | May 2018 | Summer 2019 | Complete. |
| Gym/Nat Replacement | UW Recreation & Wellbeing | January 2021 | December 2022 | Informational Presentation 12/11/19. |
| Kohl Center Addition | UW Athletics | February 2021 | March 2023 | In Design Development. Land Use Application submitted to City on 12/04/19 |
| Lathrop Drive/Bascom Hill Utilities | UW FP&M | April 2019 | December 2021 | Multiple Phases. |
| Linden Drive Parking Garage (Lot 62) | UW FP&M Trans Services | September 2019 | December 2020 | In Construction. |
| Lot 129/130 Reconstruction | UW FP&M Trans Services | June 2019 | September 2019 | Final punch list. Awaiting lighting installation. |
| Meat Science and Muscle Biology | CALS | December 2016 | November 2020 | Phase 1 completion. |
| Primate Ctr. Emergency Generator | Letters & Science | February 2020 | Summer 2020 | Rebids this winter. |
| Sellery Hall Renovation & Addition | UW Housing | July 2020 | August 2023 | In Final Design. |
| SERF Replacement (The Nick) | UW Recreational Sports | October 2017 | December 2019 | In Construction. Site work in progress. |
| South Campus Utility Project | UW FP&M | November 2018 | June 2020 | In Construction. Dayton Street to open end of year. |
| UW Field House Renovations | UW Athletics | February 2020 | December 2020 | In Bidding. |
| UW Field House South Plaza | UW Athletics | February 2020 | December 2020 | Bid awarded to JP Cullen. |
| Vet Med Expansion | School of Vet. Medicine | April 2021 | April 2023 – Addition July 2024 - Renovation | Informational Presentation 12/11/19. |
| | | | | |