



## Facilities Planning & Management

UNIVERSITY OF WISCONSIN-MADISON

### Joint Campus Area Committee

### University of Wisconsin-Madison Project Status Report

April 28, 2022

Project Name (alpha order)	User Group	Est. Construction Start	Est. Substantial Completion	Current Status
Ag Bulletin Utility Reconstruction	UW FP&M Physical Plant	April 2022	December 2022	Currently in construction.
Babcock Hall Renovation/Addition	CALS	May 2018	September 2022	CDR Addition being occupied. Process equipment procurement and commissioning on-going. Remodel project underway.
Bakke Recreation & Wellbeing Center (Gym/Nat)	UW Recreation & Wellbeing	March 2021	December 2022	In construction. <a href="#">Construction camera.</a>
Camp Randall Memorial Sports Ctr Renov	UW Athletics	TBD	TBD	Considering AE selection, enumeration and delivery method
Camp Randall Stadium (South End Zone)	UW Athletics	November 2021	August 2022	In Construction. End zone portion.
Chemistry Addition & Renovation	Letters & Science Chemistry Department	September 2018	January 2022 - Tower February 2023 - Renovation	In Construction. N. Mills Street is not anticipated to open until May 2023. Daniels building portion renovation underway.
Computer, Data & Information Sciences (CDIS)	Letters & Science	Demo: June 2022 Build: January 2023	Demo: December 2022 Build: December 2024	In Construction Documents/Final Design. Working with City Forestry, Fire, Planning to meet requirements.
Divine Nine Garden Plaza	Student Affairs	January 2022	May 2022	Currently in construction. On schedule. May 7 <sup>th</sup> celebration.
Ed Science/Hort-Moore Utility	UW FP&M Physical Plant	May 2022	December 2022	Currently in construction.
EHS Site Utility	UW FP&M Physical Plant	May 2022	December 2022	Currently in construction.
Engineering Drive Utilities	UW FP&M	Spring 2024	Summer 2026	In Advance Planning.
Engineering Education/Research Building	College of Engineering	Summer 2025	Summer 2028	A/E selection in Spring 2022. Restart w/one, \$300M building.
Highland Ave Fencing at Shorewood Hills	UW FP&M w/UW Hospital	Spring/Summer 2022	Summer/Fall 2022	New fencing on UW property east of residential housing.
Housing Initiative	UW Housing/UW FP&M	TBD	TBD	Additional on-campus Housing to meet growing enrollment.
Innovation District Master Plan – East Campus	UW FP&M	Fall 2022	Fall 2023	Focus area is east of Park Street.
Innovation District Master Plan – West Campus	UW-FP&M	Summer 2022	Summer 2023	Focus area is West of Willow Creek.
Kohl Center Addition	UW Athletics	April 2022	July 2024	Currently in construction.
Lakeshore Nature Preserve Master Plan	UW FP&M	July 2021	November 2022	In progress. <a href="#">Project website.</a>
Lakeshore Path Limnology Bypass Bridge	UW FP&M	Spring 2024	Spring 2025	AE Selected, starting design Summer 2022.
Lathrop Drive Bid Pack 2 Utility Lathrop Drive Bid Pack 4 Utility	UW FP&M Physical Plant	April 2019 May 2022	September 2022 October 2022	Currently In Construction.
Levy Hall (L&S Academic Building)	Letters & Science	June 2023	March 2025	In Programming. Preliminary Design has begun. JCAC Info June.
Library Mall Feasibility Study	UW FP&M	October 2020	Winter 2022	Final Draft Report currently in development.
Near East Recreation Field	UW Recreation & Wellbeing	Summer 2023	Summer 2024	In project development stage. A/E on-call process next month.
Primate Center Chilled Water Extension	Letters & Science	April 2022	August 2022	Utility impacts to Coyne Court.
Sellery Hall Renovation & Addition	UW Housing	July 2020	August 2023	In Construction. Building occupied during construction.
Sellery Hall Utility Project	UW FP&M	May 2021	December 2022	Phase 2 in progress. Bus stop will move west week of 3/6/22.
Vet Med Addition and Renovation	School of Vet. Medicine	July 2021	June 2023 – Addition Dec. 2024 - Renovation	In Construction. <a href="#">Construction camera.</a>
Walnut Street Electrical Utility Project	UW FP&M Physical Plant	May 2022	May 2023	Currently in construction.
WIMR Loading Dock NIH Research Lab Reno	UW SMPH	January 2022	February 2023	Currently in construction.