

**Joint Campus Area Committee**  
**March 23, 2023 Project Status Report**  
**University of Wisconsin-Madison**



Project Name (alpha order)	User Group	Est. Construction Start	Est. Substantial Complete	Current Status
Ag Bulletin Utility Reconstruction (MC)	UW FP&M Physical Plant	April 2022	December 2022	Currently in construction. Restoration in Spring 2023
Babcock Hall Renovation/Addition (MT)	CALS	May 2018	December 2022	Full production April 3, 2023. Grand Opening April 13, 2023.
Bakke Recreation & Wellbeing Center (BM)	UW Recreation & Wellbeing	March 2021	March 2023	Soft opening 4/28/2023. <u>Construction camera.</u>
Biotron & Old Meat Science Removal (MC)	CALS	August 2024	December 2025	Abatement and deconstruction late 2024. Lift station removal.
CALS Master Plan (SU)	CALS	Study Start Feb. 2022	Draft Report May 2023	Gap analysis and scenario planning phase. JCAC informational review in May 25, 2023 – 60% Report
Camp Randall Memorial Sports Ctr Renov (MB)	UW Athletics	Mid 2024	Mid 2026	Proposed \$285M PRSB + PR-Cash project. Replace Shell. Design/Build team selection April – under contract by Sept.
Camp Randall Videoboard Replacement (CW)	UW Athletics	November 2023	August 2024	Replacement of existing video board.
Campus Drive Path Extension Advanced Plan (JG)	UW Transportation	Study Start Sept. 2022	Draft Report Mid 2023	Study Farm Pl. to Babcock Dr. extension along Campus Dr.
Chemistry Addition & Renovation (MM)	Letters & Science Chemistry Department	September 2018	January 2022 - Tower May 2023 - Renovation	In Construction. N. Mills Street opening Spring 2023. Daniels building portion renovation underway.
Computer, Data & Information Sciences (CDIS) (BM)	Letters & Science	Demo: June 2022 Build: March 2023	Demo: February 2023 Build: April 2025	Phase 1 University Ave & Johnson Street traffic impacts implemented. Excavation beginning.
Dayton Street Parking Garage Advanced Plan (JG)	UW Transportation	Study Start Sept. 2022	Draft Report June 2023	Currently working with Levy Hall A/E team on planning.
Engineering Drive Utilities (SF)	UW FP&M	Spring 2024	Summer 2026	At JCAC 2/21/23. In Preliminary Design. Construction Q4 2023.
Engineering Education/Research Building (DR)	College of Engineering	Summer 2025	Summer 2028	Start November 2022, \$347M building.
Engineering Hall CBE Labs Renovation (DR)	College of Engineering	October 2022	October 2023	800 GSF/1-story addition SE corner. In construction.
Engineering Hall Mechanics Lab 1313 (DR)	College of Engineering	Spring 2023	Fall 2023	Bidding. South façade renovation for lab space.
Fluno Center Plaza Deck Waterproofing	UW FP&M	Summer 2023	Spring 2024	Courtyard area
LVM (Elvehjem) Façade Repair (SU)	UW FP&M	March 2023	Winter 2023	Start removal of façade stone 3/27/2023.
Irving & Dorthy Levy Hall (L&S Building) (SU)	Letters & Science	November 2023	April 2026	Preliminary Design. JCAC Recommendation 2/23/2023. DRB approval 2/23/2023 & 3/7/2023.
Kohl Center Addition (MC)	UW Athletics	April 2022	December 2024	Currently in construction. Steel erection complete.
L&S Biology Advanced Plan – Birge Hall Advanced Plan (SU)	Letters & Science	Study Start January 2023	Draft Report March 2023	Advanced Plan Draft due March 2023. JCAC informational presentation 4/27/23.
Lakeshore Nature Preserve Master Plan (RJ)	UW FP&M	July 2021	November 2022	In progress. <u>Project website.</u>
Lakeshore Nature Preserve Outreach Center (RJ)	UW FP&M	Study Start Sept. 2022	Final Report March 2023	Advanced Plan in Progress. Public Information Meeting #2 3/28/2023, 7pm @ Union South – check TITU
Lakeshore Path Limnology Bypass Bridge (JG)	UW FP&M	Late 2024	Late 2025	Revisiting routing alternatives - in design development.
Lakeshore Path – Advanced Plan (JK)	UW FP&M	April 2024	April 2025	Considering stormwater, security, and safety improvements.
Lathrop Drive Bid Pack 4 Utility (MC)	UW FP&M Physical Plant	May 2022	June 2023	Construction complete, site restore in Spring after graduation.
Linden Drive Utility Project	UW FP&M Physical Plant	Summer 2023	Winter 2023	Between Babcock Dr. and Elm Dr.
Material Science Engineering (DR)	College of Engineering	Summer 2023	Fall 2023	Remove 1974 and 1995 additions. Temporary façade wrap.
Mechanical Engineering (DR)	College of Engineering	Spring 2022	Spring 2023	Paused for winter, start up in spring. Power washing, tuckpointing, new terra cotta.
Memorial Union (JK)	Wisconsin Union	March 2023	Fall 2023	Tripp deck waterproofing nearing completion. Basement elevator demolition nearing completion.
Near East Recreation Fields (RJ)	UW Recreation & Wellbeing	June 2023	July 2024	Design Development. JCAC #2 3/23/2023. DRB#2 3/21/2023. EIA PIM 3/27/2023.
Observatory Drive Pavement Restoration	UW FP&M Physical Plant	Summer 2023	Summer 2023	Between Babcock Dr. and N. Charter St.
Sellery Hall Renovation & Addition (DR)	UW Housing	July 2020	September 2023	In Construction. Building occupied during construction.

South Campus Utility Project (SF)	UW FP&M Physical Plat	Summer 2023	Summer 2023	Boring under N. Park Street
Sterling Hall Utility Project	UW FP&M Physical Plant	June 2023	August 2023	Partial closure of N. Charter St.
Student Affairs Master Plan (SU)	Student Affairs	Study Start Nov. 2022	Draft Report August 2023	JCAC presentation anticipated for 8/24/23.
University Bay Fields Advanced Plan	UW Recreation & Wellbeing	April 2023	July 2023	Initiation. VOSH coordination forthcoming.
Vet Med Addition and Renovation (DR)	School of Vet. Medicine	July 2021	September 2023 – Addition Dec. 2024 - Renovation	In Construction. <u>Construction camera</u> . Horse Arena starting February 2023.
Walnut Street Bridge	Wisconsin Southern RR	March 2023	March 2023	<i>Complete</i> . Closed March 11-18
West Campus Innovation District Planning (AW)	UW FP&M	July 2022	September 2023	Project website: <a href="https://www.vc.wisc.edu/realestate/">https://www.vc.wisc.edu/realestate/</a> May 22-23 public information sessions.
WIMR Loading Dock NIH Research Lab Reno (SF)	UW SMPH	January 2022	June 2023	On schedule. Currently in construction.