

Joint Campus Area Committee
May 25, 2023 Project Status Report
University of Wisconsin-Madison



Project Name (alpha order)	User Group	Est. Construction Start	Est. Substantial Complete	Current Status
Summer Construction Transportation Impact Map				(Link)
Ag Bulletin Utility Reconstruction (MC)	UW FP&M Physical Plant	April 2022	May 2023	Currently in construction. Restoration in Spring 2023
Babcock Hall Renovation/Addition (MT)	CALS	May 2018	April 2023	Complete. Grand Opening April 14, 2023.
Bakke Recreation & Wellbeing Center (BM)	UW Recreation & Wellbeing	March 2021	April 2023	Complete. Public Opening 4/24/2023. Facility information
Biotron & Old Meat Science Removal (MC)	CALS	August 2024	December 2025	Abatement and deconstruction late 2024. Lift station removal.
CALS Master Plan (SU)	CALS	Study Start Feb. 2022	Draft Report May 2023	Gap analysis and scenario planning phase. JCAC informational review in May 25, 2023 – 60% Report
Camp Randall Memorial Sports Ctr Renov (MB)	UW Athletics	Fall 2024	Mid 2026	Proposed \$285M PRSB + PR-Cash project. Replace Shell. Design/Build team selection June – under contract by Sept.
Camp Randall Videoboard Replacement (CW)	UW Athletics	November 2023	August 2024	Replacement of existing video board.
Campus Drive Path Extension Advanced Plan (JG)	UW Transportation	Study Start Sept. 2022	Draft Report May 2023	Study Farm Pl. to Babcock Dr. extension along Campus Dr. 6/22/23 JCAC Informational presentation.
Charter Street Utility Project (SF)	UW FP&M	May 2023	8/26/2023	1 lane, SB only between Linden and University
Chemistry Addition & Renovation (MM)	Letters & Science Chemistry Department	September 2018	January 2022 - Tower May 2023 - Renovation	N. Mills Street is open. Daniels building portion renovation nearing completion.
Computer, Data & Information Sciences (CDIS) (BM)	Letters & Science	Build: March 2023	Build: April 2025	Excavation continuing, footings ongoing. Steel erection in early June.
Dayton Street Parking Garage Advanced Plan (JG)	UW Transportation	Study Start Sept. 2022	Draft Report July 2023	Design team incorporating draft report review comments.
Engineering Drive Utilities (SF)	UW FP&M	December 2023	Summer 2026	At JCAC 2/21/23. In Preliminary Design. Construction starts Q4 2023.
Engineering Education/Research Building (DR)	College of Engineering	Summer 2025	Summer 2028	Start November 2022, July JCAC Informational.
Engineering Hall CBE Labs Renovation (DR)	College of Engineering	October 2022	October 2023	800 GSF/1-story addition SE corner. In construction.
Fluno Center Plaza Deck Waterproofing (JG)	UW Transportation	September 2023	July 2024	Roof membrane replacement. Bids rec'd in January. Awaiting BOR/SBC approval for funding.
LVM (Elvehjem) Façade Repair (SU)	UW FP&M	March 2023	Winter 2023	Facade stone removal in process.
Irving & Dorothy Levy Hall (L&S Building) (SU)	Letters & Science	November 2023	April 2026	JCAC Recommendation 2/23/2023. DRB approval 2/23/2023 & 3/7/2023. Bid mid-August.
Kohl Center Addition (MC)	UW Athletics	April 2022	January 2025	Currently in construction. Space nearly enclosed.
L&S Biology Building Advanced Plan (SU)	Letters & Science	Study Start January 2023	Draft Report April 2023	JCAC informational presentation 6/22/23
Lakeshore Nature Preserve Master Plan (RJ)	UW FP&M	July 2021	June 2023	In progress. Project website.
Lakeshore Nature Preserve Outreach Center (RJ)	UW FP&M	Study Start Sept. 2022	Final Report June 2023	Advanced Plan in Progress.
Lakeshore Path Limnology Bypass Bridge (JG)	UW FP&M	Late 2024	Late 2025	Project team conducting preliminary analysis of alternate path route that runs south behind the Limnology building.
Lakeshore Path – Advanced Plan (JK)	UW FP&M	Summer 2023	Spring 2024	Considering stormwater, security, and safety improvements.
Lathrop Drive Bid Pack 4 Utility (MC)	UW FP&M Physical Plant	May 2022	June 2023	Construction complete, site restore in Spring after graduation.
Linden Drive Utility Project (MC)	UW FP&M Physical Plant	Summer 2023	Winter 2023	Between Babcock Dr. and Elm Dr.
Material Science Engineering (DR)	College of Engineering	Summer 2023	Fall 2023	Remove 1974 and 1995 additions. Temporary façade wrap.
Mechanical Engineering (DR)	College of Engineering	Spring 2022	Spring 2023	Paused for winter, start up in spring. Power washing, tuckpointing, new terra cotta.
Memorial Union (JK)	Wisconsin Union	March 2023	Fall 2023	Tripp deck waterproofing nearing completion.
Near East Recreation Fields (RJ)	UW Recreation & Wellbeing	June 2023	July 2024	Design Development. JCAC #2 3/23/2023. DRB#2 3/21/2023. EIA PIM 3/27/2023. Land Use Application submitted.

Observatory Drive Pavement Restoration (SF)	UW FP&M Physical Plant	Summer 2023	Summer 2023	Between Babcock Dr. and N. Charter St.
Observatory Hill Path Realignment Study (MC)	UW FP&M Physical Plant	May 2023	August 2023	Path removal impacting effigy mounds. ADA accommodation.
Sellery Hall Renovation & Addition (DR)	UW Housing	July 2020	September 2023	In Construction. Building occupied during construction.
South Campus Utility Project #15K1F-01 (MT)	UW FP&M Physical Plat	June 2023	October 2023	N. Park Street & W. Dayton Street. Late start due to bidding.
Student Affairs Master Plan (SU)	Student Affairs	Study Start Nov. 2022	Draft Report August 2023	JCAC presentation anticipated for 8/24/23.
University Bay Fields Advanced Plan (BM)	UW Recreation & Wellbeing	TBD	TBD	On Hold until after West Campus District Plan completion.
Vet Med Addition and Renovation (DR)	School of Vet. Medicine	July 2021	September 2023 – Addition Dec. 2024 - Renovation	In Construction. <u>Construction camera</u> . Horse Arena in progress.
West Campus Innovation District Planning (AW)	UW FP&M	Fall 2022	September 2023	Project website: https://www.vc.wisc.edu/realestate/ June 20 & 21 Public Information Meetings planned
WIMR Loading Dock NIH Research Lab Reno (SF)	UW SMPH	January 2022	August 2023	Currently in construction.