



Legislation Details (With Text)

**File #:** 14921      **Version:** 1      **Name:** Improvements accepted for Alicia Ashman Library PV Installation 2008, Contract No. 6191.

**Type:** Resolution      **Status:** Passed

**File created:** 5/28/2009      **In control:** BOARD OF PUBLIC WORKS

**On agenda:** 6/16/2009      **Final action:** 6/16/2009

**Enactment date:** 6/17/2009      **Enactment #:** RES-09-00585

**Title:** Improvements accepted for Alicia Ashman Library PV Installation 2008, Contract No. 6191.

**Sponsors:** BOARD OF PUBLIC WORKS

**Indexes:**

**Code sections:**

**Attachments:**

Date	Ver.	Action By	Action	Result
6/16/2009	1	COMMON COUNCIL	Adopt	Pass
6/3/2009	1	BOARD OF PUBLIC WORKS	RECOMMEND TO COUNCIL TO ADOPT - REPORT OF OFFICER	Pass

**Title**

Improvements accepted for Alicia Ashman Library PV Installation 2008, Contract No. 6191.

**Body**

**BE IT RESOLVED**, that the improvements on Alicia Ashman Library PV Installation 2008 have been completed on 4/09/09 be and are hereby accepted.

Original Contract Sum      \$      60,904.62  
 (Based on Actual Units)      \$      60,775.00  
 Net Change by Change Orders\$      129.62 or 0.21%  
 Liquidated Damages      \$      0.00  
 Final Contract Amount      \$      60,904.62

**Fiscal Note**

Breakdown of Costs by Account Number:  
 Acc't. No. CB53-58401-810603-00-53W0623      \$60,904.62