



Legislation Details (With Text)

**File #:** 17200      **Version:** 1      **Name:** Improvements accepted for Landfill PV Installation - 2009, Contract No. 6346.

**Type:** Resolution      **Status:** Passed

**File created:** 1/20/2010      **In control:** BOARD OF PUBLIC WORKS

**On agenda:** 2/23/2010      **Final action:** 2/23/2010

**Enactment date:** 2/26/2010      **Enactment #:** RES-10-00148

**Title:** Improvements accepted for Landfill PV Installation - 2009, Contract No. 6346.

**Sponsors:** BOARD OF PUBLIC WORKS

**Indexes:**

**Code sections:**

**Attachments:**

| Date      | Ver. | Action By             | Action  | Result |
|-----------|------|-----------------------|---|--------|
| 2/23/2010 | 1    | COMMON COUNCIL        | Adopt   | Pass   |
| 2/3/2010  | 1    | BOARD OF PUBLIC WORKS | RECOMMEND TO COUNCIL TO ADOPT - REPORT OF OFFICER | Pass   |

**Title**

Improvements accepted for Landfill PV Installation - 2009, Contract No. 6346.

**Body**

**BE IT RESOLVED**, that the improvements on Landfill PV Installation - 2009 have been completed on 10/14/09 be and are hereby accepted.

Original Contract Sum      \$      240,075.00  
 (Based on Actual Units)      \$      240,075.00  
 Net Change by Change Orders\$      0.00 or 0.00%  
 Liquidated Damages      \$      0.00  
 Final Contract Amount      \$      240,075.00

**Fiscal Note**

Breakdown of Costs by Account Number:  
 Acc't. No. SO36-58401-000000-00-53W0807      \$240,075.00