Official Project Name	Madison St Reconstruction & Oakland A	Ave Resurfacing Assm't Dist-2015
Project Engineer	LeAnne Hannan	266-4057
Project Limits Ald. Lucas Dailey	Regent St to Grant St, Monroe St to Madison ST	
Street	Existing	Proposed
Project Type		Reconstruction of Madison St
		Resurfacing w/utilities on Oakland
Last Surfaced	Madison-1987, Oakland-1990	
Pavement Rating	Madison- 3 & 4, Oakland 4	
Curb Rating	Madison 2, Oakland 7	
-	•	
Width	Madison 28, Oakland 30	same
Surface Type	asphalt	Asphaltic
Traffic (Average Vehicles per Day)	no data available	Same
Sidewalk	Existing	Proposed
Work Required	~	Replace As Necessary
Storm Sewer	Existing	Proposed
	Existing	Floposed
Work Required		inlets & leads
Design Storm	21" VP, 2.5'x7 box & 6'x4' box-Madison	box rehab on Oakland
Dooigh Clonn	6'x2' box-Oakland, both in terrace	
Size		
Material		
Year		
Sanitary Sewer	Existing	Proposed
Work Required		replacement
Size	6", 8" & 10" on Madison, 6" on Oakland	TBD
Material	VP	PVC
Year	Madison-1910, Oakland-1921	
i cai	Wadison-1910, Oakiand-1921	
Water Main	Existing	Proposed
Work Required		
Size	Madison 6", Oakland 8"	8"
Material	SACIUL	ductile iron
Year	1909-1916	2015
Rain Gardens	Existing	Proposed
		site is suitable for rain gardens
Devline	Eviating	Drepeed
Parking Parking Conditions	Existing Parking both sides	Proposed Same
Parking Conditions	Parking both sides	Same
Street Lighting	Existing	Proposed
Street Lighting	On MG&E wood poles	Same
Cost		
Cost	\$1 489 300	
Total Cost	\$1,489,300	
	\$1,489,300 \$152,700 \$1,336,600	

Assessment Policy Street Concrete Items Sanitary Sewer Lateral Replacements Rain Gardens, if installed Assessments payable in one lump sur All remaining contract items to be paid	Owner \$400 m or over a period of 8 years, with 3.0% interest charged on unpaid balance
Schedule	
Start Date	29-Jun-15
Length of Project	2.5 months
Traffic Calming	none
Traffic Detours	none
Real Estate Requirements	Not Required
Tree Information	Forestry has identified 12 trees that need to be removed with the project-6 Ash and 6 for condition issues. In addition, Forestry removed 1 tree and the stump will be removed.
Correspondence	
	PIM held 3/3, attended by 10 people. Most were there for info, no opposition to project.