

Madison Water Utility
Status of Unit Wells Offline for Repairs/Replacement
3/31/2025

Region	Unit Well	Lost Supply (GPM)	Date Offline	Expected Online	Status of Repair/Replacement
A/B	15	1,400	03/2019	07/2025	Installation of PFAS treatment is on-going; see Capital Projects report
	31	2,200	02/2025	05/2025	Scheduling well contractor to install pump
C	20	2,000	03/2025	05/2025	Evaluating replacement pump options
	19	2,200	10/2024	07/2025	Installation of iron, manganese, and radium filter is on-going; station will be operational in June or July, filter will go on-line later
D	26	2,200	08/2024	04/2025	Equipment install planned for week of April 21

GPM = gallons per minute; 1,000 gpm = 1.44 MGD (million gallons per day)