

Madison Water Utility
Status of Unit Wells Offline for Repairs or Upgrades
5/31/2025

Region	Unit Well	Lost Supply (GPM)	Date Offline	Expected Online	Status of Repair/Replacement
A/B	15	1,400	03/2019	07/2025	Installation of PFAS treatment is on-going; see Capital Projects report
	31	2,200	02/2025	06/2025	Scheduling well contractor to install pump
C	19	2,200	10/2024	07/2025	Installation of iron, manganese, and radium filter is on-going; station operational in July or August, filters will go on-line later

GPM = gallons per minute; 1,000 gpm = 1.44 MGD (million gallons per day)