

**Siggelkow Road Reconstruction Assessment District - 2008****Project Engineer**

Chris Petykowski 267-8678

Project Limits

Alder: Judy Compton

Siggelkow Rd

from Marsh Rd to Catalina Pkwy

Street	Existing	Proposed
Project Type		Reconstruction
Last Surfaced	94 - ?	
Pavement Rating	4 - 7	
Curb Rating	NA	
Width	22'	58'
Surface Type	Asphaltic	Asphaltic
Traffic (Average Vehicles per Day)	4,500	11,340 - 2030 MPO prediction

Sidewalk	Existing	Proposed
Work Required	Installed	Install new crossing ramps

Storm Sewer	Existing	Proposed
Work Required	None	Complete Installation
Design Storm		10 Year
Size		18 - 36 Inches
Material		RCP
Year		2007

Sanitary Sewer	Existing	Proposed
Work Required		None

Water Main	Existing	Proposed
Work Required		None

Parking	Existing	Proposed
Parking Conditions	No Parking	Same

Street Lighting	Existing	Proposed
Street Lighting	Some Poles	All intersections w/ conduit for future

Cost

Total Cost	\$2,595,081
Town of Blooming Grove	\$344,553
Village of McFarland	\$1,450,811
City of Madison	\$799,717

Assessment Policy

Two town parcels 4' pavement, curb & sidewalk
 Assessments payable in one lump sum or over a period of 8 years, with 5% interest charged on unpaid balance

Schedule

Start Date	May 2008
Length of Project	3-4 Months

Traffic Calming Not Included**Traffic Detours** Not Included**Real Estate Requirements** 3 Town Parcel TLE's**Tree Information** Left as grassed median and terraces**Correspondence** 1