

Williamson St. Reconstruction – 2011

BPW Meeting 12/1/10

Progress Since 10/20 Public Hearing

- City staff met with members from the neighborhood & businesses on 11/3 & 11/16
- CE & TE met with small group to discuss bikes/peds from Blair St. to Blount St. on 11/8
- CE & Forestry met with small group to discuss planned tree removals 11/29
- Received detailed list of suggestions from MNA & GWABA on 11/23 & 11/30 respectively
 - City staff met to discuss and responded in agreement to most positions on 11/30

Changes to Plan

- Revised geometrics between Blount & Jenifer to narrow lanes and widen the bike path for separation of pedestrians & bikes
- Added overhead “Yield to Pedestrian signs” & another colored cross-walk at Livingston
- Added a mountable island on west leg of intersection with Bearly
- Rain gardens on side streets
- 2 test locations for infiltration at new tree planted in engineered media in depressed terrace
- Commitment to continue to work with neighborhood on trees & overhead utilities
- Outlets to be installed on a few light poles for use during events such as the Willy St. fair

Overall Summary of Improvements

1. Replace street infrastructure – curb and gutter, base course, pavement, san sewer & laterals, water main & lead laterals, storm sewer, street lighting, traffic signals, driveway aprons & sidewalk as needed
2. Narrow street to 44 ft. between Blount & Baldwin
3. Wider, mostly grass terraces – able to better protect existing trees, and space to replant larger trees
4. Strict specifications & planning in design for tree protection, and input from neighborhood regarding new plantings
5. Install conduit for future undergrounding of overhead utilities with minimum impact on the new street
6. Traffic islands at Bearly & Few for traffic calming & pedestrian refuge, with no additional parking lost (mountable island to west of Bearly)
7. Bump-outs on select side streets for better pedestrian crossings
8. Colored cross-walks at Livingston St., Few St., Bearly St., and Dickinson St. for better visibility of cross-walk
9. Overhead signs for the cross walks at Livingston, Bearly, and Few

Project: WILLIAMSON STREET

TREE IMPACTS

ADDRESS	LOCATION	SPECIES	DBH	EX. TERR WIDTH	CONDITION	OH ELEC	CURB REPL	SW REPL	SAN LAT W/IN 6'	RISK	REMOVE	REASON FOR REMOVAL
706 WILLIAMSON	L.F.T.	GREEN ASH	5"	GRATE			X	X		LO		
708 WILLIAMSON	C.F.T.	GREEN ASH	11"	GRATE			X	X		LO		
714 WILLIAMSON	ALONG PARKING LOT	GREEN ASH	4"	GRATE			X	X		X		4
734 WILLIAMSON	C.F.T.	GREEN ASH	5"	GRATE			X	X		X		3,4
735 WILLIAMSON/734 JENIFER	LEFT OF 735	NORWAY MAPLE	10"	GRATE			X	X		X		3
743 WILLIAMSON	C.F.T.	JAPANESE TREE LILAC	3"	GRATE			X	X		LO		
744 WILLIAMSON	C.F.T.	GREEN ASH	5"	GRATE	TRUNK WOUND		X	X		X		1,4
744 WILLIAMSON	R.F.T.	GREEN ASH	3"	GRATE	TOPPED/20% DECLINE		X	X		X		1,4
744 WILLIAMSON	L.F.T.	ELM	3"	GRATE	GOOD		X	X		LO		
801 WILLIAMSON	C.F.T.	NORWAY MAPLE	11"	GRATE			X	X		HI		
805 WILLIAMSON	C.F.T.	JAPANESE TREE LILAC	2"	GRATE			X	X		MED		
813 WILLIAMSON	C.F.T.	ASH	16"	CUTOFF GRATE	GOOD		X	X		HI		
817 WILLIAMSON	R.F.T.	SERVICE-BERRY	3"	GRATE	GOOD		X	X		LO		
817 WILLIAMSON	C.F.T.	GREEN ASH	15"	GRATE	LARGE TRUNK WOUND		X	X		X		1
824 WILLIAMSON	L.F.T.	LOCUST	3"	5'			X			LO		
824 WILLIAMSON	C.F.T.	LOCUST	3"	5'			X			LO		
824 WILLIAMSON	R.F.T.	LOCUST	3"	5'			X			LO		
825 WILLIAMSON	R.F.T.	GREEN ASH	15"	GRATE	GOOD		X	X		MED		
826 WILLIAMSON	C.F.T.	GREEN ASH	15"	GRATE	TRUNK WOUND		X	X		HI		
826 WILLIAMSON	R.F.T.	GREEN ASH	7"	GRATE	GOOD		X	X		MED		

See end of document for list of tree removal reasons and corresponding number

Project: WILLIAMSON STREET

TREE IMPACTS

ADDRESS	LOCATION	SPECIES	DBH	EX. TERR WIDTH	CONDITION	OH ELEC	CURB REPL	SW REPL	SAN LAT W/N 6'	RISK	REMOVE	REASON FOR REMOVAL
937 WILLIAMSON	C.F.T.	MAPLE	15"	GRATE	OK	X	X	X			MED	
939 WILLIAMSON	C.F.T.	LOCUST	20"	GRATE	GOOD	X	X	X			HI	
943 WILLIAMSON	C.F.T.	LOCUST	22"	GRATE	GOOD	X	X	X			HI	
944 WILLIAMSON	R.F.T.	LOCUST	14"	GRATE	GOOD		X	X			MED	
944 WILLIAMSON	C.F.T.	LOCUST	14"	GRATE	GOOD		X	X			MED	
947 WILLIAMSON	C.F.T.	LOCUST	14"	GRATE	GOOD	X	X	X			MED	
951 WILLIAMSON	L.F.T.	LOCUST	16"	GRATE	OK	X	X				MED	
1001 WILLIAMSON	R.F.T.	SERVICE-BERRY	2"	GRATE	GOOD	X	X	X			MED	
1001 WILLIAMSON	L.F.T.	ASH	12"	GRATE	OK	X	X	X			LO	
1001 WILLIAMSON	C.F.T.	ASH	16"	GRATE	GOOD	X	X	X			X	3
1013 WILLIAMSON	C.F.T.	ASH	15"	GRATE	OK	X	X	X			HI	
1015 WILLIAMSON	C.F.T.	ASH	20"	GRATE	OK	X	X	X			X	3
1019 WILLIAMSON	C.F.T.	NORWAY MAPLE	15"	GRATE	OK	X	X	X			MED	
1023 WILLIAMSON	C.F.T.	ASH	16"	3'-4'	OK	X	X				MED	
1030 WILLIAMSON	C.F.T.	ASH	20"	GRATE	GOOD		X	X			MED	
1031 WILLIAMSON	C.F.T.	ASH	15"	GRATE	GOOD	X	X				MED	
1035 WILLIAMSON	L.F.T.	ASH	20"	4'	GOOD	X	X				LO	
1036 WILLIAMSON	C.F.T.	ASH	17"	GRATE	GOOD	X	X				MED	
1038 WILLIAMSON	C.F.T.	ASH	20"	GRATE	GOOD	X	X				MED	
1040 WILLIAMSON	C.F.T.	RED MAPLE	8"	2'-3'	TRUNK WOUND	X	X				X	1

See end of document for list of tree removal reasons and corresponding number

Project: WILLIAMSON STREET

TREE IMPACTS

ADDRESS	LOCATION	SPECIES	DBH	EX. TERR WIDTH	CONDITION	OH ELEC	CURB REPL	SWI REPL	SAN LAT W/IN 6'	RISK	REMOVE	REASON FOR REMOVAL
1155 WILLIAMSON	R.F.T.	LOCUST	19"	GRATE	GOOD	X	X	X		MED		
1211 WILLIAMSON	L.F.T.	ASH	9"	GRATE	GOOD	X	X	X		LO		
1214 WILLIAMSON	L.F.T.	ASH	20"	GRATE	TRUNK WOUND, OK		X	X		HI		
1221 WILLIAMSON	R.F.T.	ASH	13"	GRATE	GOOD	X	X	X		LO		
1221 WILLIAMSON	R.F.T.	ASH	8"	GRATE	OK	X	X	X		LO		
1221 WILLIAMSON	L.F.T.	ASH	7"	GRATE	OK	X	X	X		LO		
1221 WILLIAMSON	L.F.T.	ASH	14"	GRATE	GOOD	X	X	X		LO		
1221 WILLIAMSON	C.F.T.	ASH	14"	GRATE	GOOD	X	X	X		MED		
1222 WILLIAMSON	C.F.T.	ASH	14"	GRATE	GOOD	X	X	X		MED		
1222 WILLIAMSON	L.F.T.	PEAR	2"	GRATE	GOOD		X	X		LO		
1222 WILLIAMSON	C.F.T.	PEAR	2"	GRATE	GOOD		X	X		LO		
1222 WILLIAMSON	R.F.T.	MAPLE	14"	GRATE	IN DECLINE		X	X		X	1	
1234 WILLIAMSON	C.F.T.	MAPLE	10"	GRATE	OK		X	X		MED		
1238 WILLIAMSON	C.F.T.	ASH	18"	GRATE	5% DECLINE		X	X	X	HI		
1246 WILLIAMSON	R.F.T.	ASH	23'	GRATE	TRUNK WOUND, OK		X	X		MED		
1249 WILLIAMSON	R.F.T.	PEAR	5"	GRATE	GOOD		X	X		LO		
1309 WILLIAMSON	R.F.T.	ASH	7"	GRATE	10% DECLINE		X	X		X	1,2	
1309 WILLIAMSON	L.F.T.	ASH	7"	GRATE	10% DECLINE		X			X	1,2	
1310 WILLIAMSON	C.F.T.	ASH	8"	GRATE	GOOD			X		LO		
1318 WILLIAMSON	C.F.T.	ASH	26"	5'	5% DECLINE, OK			X		LO		

Project: WILLIAMSON STREET**TREE IMPACTS**

ADDRESS	LOCATION	SPECIES	DBH	EX. TERR WIDTH	CONDITION	OH ELEC	CURB REPL	SW REPL	SAN LAT W/N 6'	RISK	REMOVE	REASON FOR REMOVAL
1394 WILLIAMSON	L.F.T.	ASH	18"	GRATE	TRUNK WOUND, OK	X	X			MED		
1394 WILLIAMSON	R.F.T.	ASH	15"	GRATE	TRUNK WOUND, OK	X	X			MED		
1401 WILLIAMSON	C.F.T.	ASH	30"	5'-6'	VERY GOOD		X			MED		
1403 WILLIAMSON	C.F.T.	SIENNA MAPLE	2"	5'-6'	GOOD	X	X			HI		
1410 WILLIAMSON	C.F.T.	AMUR MAPLE	3"	3'-4'	GOOD	X	X	X		MED		
1411 WILLIAMSON	C.F.T.	MAPLE	22"	5'-6'	20% DECLINE		X			X		1,5
1414 WILLIAMSON	C.F.T.	MAPLE	3"	3'-4'	TRUNK WOUND	X	X			X		1,2
1415 WILLIAMSON	C.F.T.	PEAR	3"	5'-6'	GOOD			X		LO		
1417 WILLIAMSON	C.F.T.	MAPLE	7"	5'-6'	SMALL TRUNK WOUND		X	X		LO		
1419 WILLIAMSON	C.F.T.	MAPLE	18"	5'-6'	5% DECLINE		X	X		HI		
1420 WILLIAMSON	C.F.T.	MAPLE	12"	3'-4'	GOOD	X		X		LO		
1421 WILLIAMSON	C.F.T.	MAPLE	12"	5'-6'	FAIR			X		MED		
1426 WILLIAMSON	C.F.T.	MAPLE	13"	3'-4'	GOOD	X		X		MED		
1427 WILLIAMSON	C.F.T.	MAPLE	16"	5'-6'	30% DECLINE		X	X		X		1
1430 WILLIAMSON	C.F.T.	MAPLE	19"	3'-4'	GOOD	X		X		MED		
1432 WILLIAMSON	C.F.T.	MAPLE	7"	4'	OK	X		X		LO		
1437 WILLIAMSON	C.F.T.	MAPLE	15"	5'-6'	50% DECLINE		X	X		X		1
1441 WILLIAMSON	C.F.T.	MAPLE	20"	5'-6'	20% DECLINE		X	X		X		1
1442 WILLIAMSON	C.F.T.	MAPLE	15"	4'	OK	X		X		LO		
1443 WILLIAMSON	C.F.T.	MAPLE	17"	5'-6'	FAIR		X	X	X	HI		