Ryan Reda Remodel - 719 Jenifer St.

ID	Task Name	Duration	Start	Finish
1	Submit Landmarks Commission Application	0 days	Mon 12/14/20	Mon 12/14/20
2	Landmark Commission Application Review	15 days	Mon 12/14/20	Fri 1/1/21
3	Finalize and Place Material Orders	5 days	Mon 1/4/21	Fri 1/8/21
4	Remove Existing Siding	5 days	Mon 5/10/21	Fri 5/14/21
5	Window Order Lead Time	19 wks	Mon 1/11/21	Fri 5/21/21
6	Install Insulation, Tyvek, & Sheathing	8 days	Mon 5/17/21	Wed 5/26/21
7	Replace Windows & Rear Door	5 days	Mon 5/24/21	Fri 5/28/21
8	Install Lap Siding	10 days	Thu 5/27/21	Wed 6/9/21
9	Replace Trim	3 days	Mon 5/31/21	Wed 6/2/21
10	Install Flashing at Basement Door and Reattach Electric Cables	1 day	Thu 6/10/21	Thu 6/10/21
11	Build Rear Entry Stairs, Platform, and Railings	5 days	Fri 6/11/21	Thu 6/17/21
12	Final Inspections	5 days	Fri 6/18/21	Thu 6/24/21
13	Completion	0 days	Thu 6/24/21	Thu 6/24/21