

**DEPARTMENT OF PUBLIC WORKS
MADISON, WISCONSIN**

Contract Name: Sanitary Sewer Replacement with resurfacing Central Assessment District - 2008

Date: 6/10/2008
 Change Order Number: CO 1
 To Public Works Contract Number: 6151
 Original Contract Project Number: 53W0555
 Change Order Project Number: _____

Change Order Description: Modified construction method from pulverize and shape to Eexcavation cut due to extensive utility work. Also added some

Account Numbers for this Change Order:
CS53-58260-810358-00-53W0555
*CE57-58545-810411-00-53W0555
**ESTM-58270-810381-00-53W0555
+ EN01-58273-810455-00-53W0555

Contractor: CAPITOL UNDERGROUND, INC.
2413 PARAMETER ST. #105
MIDDLETON, WI 53562-9990

You are authorized and directed to make the following changes in this contract:

Item No.	Description	Est. Qty	Unit	Unit Price	Total Add	Total Deduct
20101	EXCAVATION CUT	851	CY	14.25	12,126.75	0.00
40101	CRUSHED AGGREGATE BASE COURSE	1310	TON	13.50	17,685.00	0.00
40311	PULVERIZE AND SHAPE	2181	SY	2.35	0.00	(5,125.35)
40202	HMA PAVEMENT, TYPE E-1(3.5")	100	TON	55.90	5,590.00	0.00
+ 50225	UTILITY TRENCH PATCH TYPE III	50	TF	78.00	3,900.00	0.00
**50724	4'X4' STORM SAS(PRECAST)	1	EACH	2,451.00	2,451.00	0.00
**50412	15" RCP STORM SEWER PIPE	10	LF	95.00	950.00	0.00
*	FURNISH&INSTALL 1 1/2"X2" PVC (SCHEDULE 40&80) CONDUIT BY OPEN TRENCH	418	LF	12.00	5,016.00	0.00
*	LB-1 BASES	3	EACH	450.00	1,350.00	0.00
*	GOPHER RACEWAY FOR ELECTRICAL CONDUIT OR CABLE-IN-DUCT	1	LF	200.00	200.00	0.00
**	18" RCP STORM SEWER PIPE	-58.6	LF	58.00	0.00	(3,398.80)

Sub Totals	49,268.75	(8,524.15)
Grand Total		40,744.60
The Original Contract Sum was		546,579.15
Net Change by previous Change Orders		0.00
The Contract Sum prior to this Change Order was		546,579.15
The Contract Sum will be:		40,744.60
The new Contract Sum including this Change Order will be		587,323.75
The Contract Time will be (days):		
The Date of Completion as of the date of this Change Order, is		

Contractor's Acceptance
 By: [Signature]
 Title: PROJ. ENG.
 Date: 9-4-08

City's Approval (see reverse side for instructions)
 Construction Inspector: [Signature]
 Construction Supervisor: [Signature]
 Engineer: [Signature]
 Board of Public Works: _____

Date: 9-4-08
 Date: 10/23/08
 Date: _____
 Date: _____