

Contract Name

Madison Central Public Library - Remodel & Renovation - General Construction

Date 6/26/2013

Change Order No. CO 115  
Contract No. 6437  
Project No. 53W0966  
Change Order Project No. 53W0966

Change Order Description

Modified light fixture and light fixture component design as required to meet the City electrical inspector's interpretation of the NEC.

Account Numbers for this Change Order:  
CB18-58310-810611

Contractor: J H FINDORFF & SON INC  
300 S BEDFORD ST  
MADISON, WI 53703

You are authorized and directed to make the following changes in this contract:

Item No.	Description	Est. Qty	Unit	Unit Price	*N/B	Total
1	JHF 257 - RFI 358 - Book fixture mounting tube as required to meet electrical inspector's interpretation of the NEC.	1.00		44,901.00	N	44,901.00
						0.00
						0.00
						0.00
						0.00
						0.00
						0.00
						0.00
						0.00
						0.00

Net Change Order	44,901.00
The Original Contract Total	18,501,000.00
Sum of previous Change Orders	
The new Contract Sum including this Change Order will be	828,884.00
The new Contract Sum including this Change Order will be	19,374,785.00

This Contract is a:	<input checked="" type="checkbox"/> Calendar Days	<input type="checkbox"/> Working Days	<input type="checkbox"/> Completion Date
Original Contract Time/Completion Date	394		
Net Change in Contract Time by previous change order	48		
Contract Time/Completion Date prior to this change order	442		
Additional day(s) as a result of this Change Order	14		

By [Signature]  
Title Proj Mgr  
Date 6/27/13

City's Approval (see reverse side for instructions)  
Project Manager \_\_\_\_\_ Date 7/1/2013  
Construction Supervisor \_\_\_\_\_ 7/12/13  
Engineer \_\_\_\_\_ 7/30/13  
Board of Public Works \_\_\_\_\_

ROUTING:  
Marsha Hacker 7-2-13 MMH  
Mike Dailey 7-12-13 MDR  
Chase O'Brien 7-15-13 COB

7-17-13