

Contract Name:  
 CIPP REHAB OF SANITARY & STORM SEWERS

Date: 10/4/17  
~~11/4/2017~~  
 Change Order No. COX #2  
 Contract No. 7851  
 Project/MUNIS No. 11473  
 Change Order Project No. 11473

Change Order Description:  
 716' OF THE 12" SANITARY LINE ACTUALLY TURNED OUT TO BE 15". THIS BUMPED UP THE PER FOOT LINED PRICE FROM 28.00 A LINEAR FOOT TO 44.50 A FOOT. ALSO SOME OTHER CONTRACTED QUANTITIES WENT OVER OR UNDER THE SAID

Account Numbers for this Change Order:  
~~# 11473-83-173~~  
11473-83-173

Contractor: TERRA ENG.

You are authorized and directed to make the following changes in this contract: \*Mark if negotiated (N) or bid (B) unit price

Item No.	Description	Est. Qty	Unit	Unit Price	N/B*	Total
	FURNISH AND INSTALL 6" CIPP	2.00	FT	35.50	(B)	71.00
	FURNISH AND INSTALL 8" CIPP	274.00	FT	20.25	(B)	5,548.50
	FURNISH AND INSTALL 10" CIPP	19.00	FT	26.50	(B)	503.50
	FURNISH AND INSTALL 12" CIPP	(724.00)	FT	28.00	(B)	(20,272.00)
	FURNISH AND INSTALL 15" CIPP	615.00	FT	44.50	(B)	27,367.50
	REINSTATE OPENINGS	(8.00)		75.00	(B)	(600.00)
						0.00

	% of Original	
Net Change Order	1.79%	12,618.50
The Original Contract Total		<del>705,140.75</del> 704,336.75
Sum of previous Change Orders	0.00%	804.00
The new Contract Sum including this Change Order will be	101.79%	717,759.25

This Contract is a:	Working Days
Original Contract Time/Completion Date	
Net Change in Contract Time by previous change order	
Contract Time/Completion Date prior to this change order	
Additional day(s) as a result of this Change Order	0
Contract time/completion date as a result of this change order	

Contractor's Acceptance  
 By: Randy Brieri  
 Title: CIPP Project Manager @ Terra Eng & Const.  
 Date: 10/4/17

City's Approval (see reverse side for instructions)  
 Construction Inspector: \_\_\_\_\_  
 Construction Supervisor: \_\_\_\_\_  
 Engineer: \_\_\_\_\_  
 Board of Public Works: \_\_\_\_\_  
 Date: 10/5/17

Contract paid to date \$ 677,022.25

ROUTING:  
 Marsha Hacker M&H 10/5/17  
 Greg Fries GF 10/5/17  
 Chase O'Brien COO 10-5-17