

CITY OF MADISON  
DEPARTMENT OF  
PUBLIC WORKS CONTRACT  
CHANGE ORDER

Contract Name

Breese Stevens Field Restoration-Phase 2

Date

Change Order No.

CO 2

Contract No.

6248

Project No.

Change Order Project No.

Change Order Description

See items 1-5 below

Account Numbers for this Change Order:

CB60-58401-810565-00-0000000-

60004C00

Contractor Joe Daniels construction Co., Inc.

919 Applegate Rd.

Madison, WI 53713

You are authorized and directed to make the following changes in this contract:

Item No.	Description	Est. Qty	Unit	Unit Price	Total
1	New location of sanitary lateral caused a redesign/extension of interior plumbing	1.00	LS	4,823.20	4,823.20
2	Re-plumb main into building to accept a water meter as required by Water utility	1.00	LS	5,589.90	5,589.90
3	Remove/discard existing chain link fence on wall along E. Washington Ave.	1.00	LS	6,342.80	6,342.80
4	Materials/labor required in finding and connecting to sanitary lateral on Paterson St.	1.00	LS	17,185.40	17,185.40
5	Contract time extension	1.00	LS	0.00	0.00
6	Extra tuck pointing in wall areas originally covered by ivy behind the chain link fence	595.00	LF	6.00	3,570.00
					0.00
Net Change Order					37,511.30
The Original Contract Total					583,489.00
Sum of previous Change Orders					12,635.20
The new Contract Sum including this Change Order will be					633,635.50

This Contract is a:	<input checked="" type="checkbox"/> Calendar Days	<input type="checkbox"/> Working Days	<input type="checkbox"/> Completion Date
Original Contract Time/Completion Date	120	0	August 25, 2009
Net Change in Contract Time by previous change order	0	0	0
Contract Time/Completion Date prior to this change order	120	0	August 25, 2009
Additional day(s) as a result of this Change Order	60		60
Contract time/completion date as a result of this change order	180	0	October 24, 2009

Contractor's Acceptance

By *Jim Trainor*  
Title Project Manager  
Date 7/23/09

City's Approval (see reverse side for instructions)

Construction Inspector *Thomas J. ...* 7/30/09  
Construction Supervisor *...* 7/30/09  
Engineer *...*  
Board of Public Works

# DANIELS

General Contractors

---

July 21, 2009

Tom Maglio  
Department of Public Works  
Parks Division  
210 Martin Luther King Jr Blvd  
Madison WI 53701-2987

Tom

This letter is to inform you that the Breese Stevens Field Restoration Phase 2 project will need a contractual change for being 100% complete. The bid documents state that the project shall be complete in 120 days from start of project. The start date set for this project at our first pre construction meeting was to be April 27<sup>th</sup>. August 24<sup>th</sup> is the 120 day construction duration date. The project will be totally complete except for the terra cotta work. The terra cotta items needed for this project was to be provided by one of two firms that were in the spec book, Glading McBeam from California or Boston Valley Terra Cotta from New York. Spoke to both of them and the shortest delivery time for our order was from Boston Valley Terra Cotta. They will have their product delivered to jobsite sometime in mid September. We discussed this issue at the pre-con meeting and the schedule I provided for this meeting reflected this. I will need 30 days to install the pieces of terra cotta needing to be replaced. With this I am requesting an extension of 60 days for this project.

Thank you,

Joe Trainor  
Project Manager  
Daniels Construction









