

24008

Contract Name

Breese Stevens Entrance Improvements

Date

9/23/11
CO 2
6681
53W1237

M.A.H.

Change Order No.

Contract No.

Project No.

Change Order Project No.

Change Order Description

Additional concrete per as built survey, time extension for installation of site furniture, additional excavation required due to existing underground concrete structure not identified in survey

Account Numbers for this Change Order:

CL60-58201-810565-00-0000000-60004C00

Contractor RAYMOND P CATTELL INC

2401 VONDRON RD

MADISON, WI 53718

You are authorized and directed to make the following changes in this contract:

Item No.	Description	Est. Qty	Unit	Unit Price	*N/B	Total
1	5" Concrete Sidewalk	462.00	SF	4.40	B	2,032.80
2	Additional Excavation	1.00	ea	250.00	N	250.00
3	Time Extension					0.00
						0.00
						0.00
						0.00
						0.00
						2,282.80

Net Change Order

The Original Contract Total

Sum of previous Change Orders

The new Contract Sum including this Change Order will be

2,282.80
<del>0.00</del>
8,702.00
<del>10,984.80</del>

14,024.80

This Contract is a:	<input type="checkbox"/> Calendar Days	<input type="checkbox"/> Working Days	<input checked="" type="checkbox"/> Completion Date
Original Contract Time/Completion Date			September 9, 2011
Net Change in Contract Time by previous change order			
Contract Time/Completion Date prior to this change order			September 9, 2011
Additional day(s) as a result of this Change Order			18
Contract time/completion date as a result of this change order			September 27, 2011

\* Mark if negotiated (N) or bid (B) unit price

Contractor's Acceptance

By

Title

Date

*James A. Spore*  
 \_\_\_\_\_  
 \_\_\_\_\_  
 9/23/11

City's Approval (see reverse side for instructions)

Construction Inspector

Construction Supervisor

Engineer

Board of Public Works

*[Signature]* 9/19/11  
 \_\_\_\_\_  
*[Signature]* 9/21/11  
 \_\_\_\_\_  
*[Signature]* 9/22/11  
 \_\_\_\_\_

OK  
 MRE  
 9/23/2011  
 9-23-11  
 M.A.H.