



## Change Order-BPW Report

**Creation Date:** Mar 5, 2025 **Aldermanic District:** 12  
**Project Title:** 9358-Bartillon Shelter-FM-CONS  
**Project Number:** 13346 **Contract Number:** 9358  
**Submitted By:** Maria Delestre, City of Madison Engineering - Facilities Management

**Processing Change Order No:** PCO-007  
**Change Order No:** CO-007

**Contractor:** Miron Construction Co., Inc.  
1471 McMahon Road  
Neenah Wisconsin, 54956

**Change Order Type:**

<input type="checkbox"/> Street	<input type="checkbox"/> TE-Electrical
<input type="checkbox"/> Sewer-Sanitary	<input type="checkbox"/> Parks
<input type="checkbox"/> Sewer-Storm	<input checked="" type="checkbox"/> Facilities
<input type="checkbox"/> Water	

**Schedule Change Explanation (if applicable):**

Justification:											
Item No. and Name	Actual vs Estimated Quantities differ	Missing Bid Item or add'l bid item needed	Field Decision (Expanded Scope)	Differing site conditions	Design did not adequately anticipate field conditions	Underground conflicts (utility revision)	Design Changes	*Mark if negotiated (N) or bid (B) unit price			
								Time Ext Required?	Acct. No.	N/B*	Total
COR-013 - Additional Detailing For Structural Change	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	No Cont Ext	13346-62-140	N	\$9,059.70
COR-015 - Cold Patch At Bartillon Drive	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	No Cont Ext	13346-62-140	N	\$2,938.92
COR-016 - Addt. Curb & Gutter Due to New Utilities	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	No Cont Ext	13346-62-140	N	\$5,078.66
COR-019 - RFI 061 Provide Hanger 676S at Patio Doorway	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	No Cont Ext	13346-62-140	N	\$461.12
COR-021 - CB 011	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	No Cont Ext	13346-62-140	N	\$62,395.05
COR-022 - RFI 160 - Change to Contractor Supplied Equipment	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	No Cont Ext	13346-62-140	N	\$16,057.74
COR-023 - RFI 141 - WC-1 Flush Valve Sensors and Access Panels	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	No Cont Ext	13346-62-140	N	\$11,521.99
COR-024 - CB 012 - Added Pipe Venting	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	No Cont Ext	13346-62-140	N	\$344.52

Value current as of:		Value:	% of Original	
		Net Change Order	0.50%	\$107,857.70
		The Original Contract Total		\$21,463,884.00
BPW Approval Date	3/6/25 5:42 AM	Sum of previous Approved Change Orders	2.47%	\$529,489.16
(if applicable):	3/6/25 5:42 AM	The new Contract Sum including this Change Order will be	102.97%	\$22,101,230.86
03/12/25				
		Total Project Contingency	8.00%	\$1,717,110.72
		Remaining Contingency prior to this change order		\$1,187,621.56
		Remaining Contingency after this change order		\$1,079,763.86

**Change Order Type**

<input type="checkbox"/> Under \$20k?
<input checked="" type="checkbox"/> Over \$20k?
<input type="checkbox"/> Over Contingency?
<input type="checkbox"/> Time Ext Requested?

This Contract completion type is:		Completion Date
Original Completion Date		10/31/25
3/6/25 5:42 AM	Completion date by previous change order	12/10/25
3/6/25 5:42 AM	Contract completion date as a result of this change order	