

Contract Name
 Tenney Park Pavilion

Date 12/7/2011
 Change Order No. CO 11
 Contract No. 6308
 Project No. 53W0771
 Change Order Project No.

Change Order Description
 Omit (14) cove light fixtures and omit 96 feet wall mounted gypsum board light cove enclosures. Install electrical J-box above ceiling for future lighting wiring connections. Install lock on circuit breaker in electrical panel. Add 7/8" ceiling hat channel. Add housekeeping pad. Additional days

Account Numbers for this Change Order:
 CB60-58310-810617-00-000000-80108C00
 810397

Contractor J H FINDORFF & SON INC
 300 S BEDFORD ST
 MADISON, WI 53703

You are authorized and directed to make the following changes in this contract:

Item No.	Description	Est. Qty	Unit	Unit Price	*N/B	Total
1	Deduct to omit wall mounted cove lighting, install J-box, and install circuit breaker lock.	1.00	ea	(4,130.00)	N	(4,130.00)
2	Add to install 7/8" ceiling hat channels in rooms 101, 102, 103, 105, & 109.	1.00	ea	714.00	N	714.00
3	Add housekeeping pad in garage for air compressor.	1.00	ea	285.00	N	285.00
						0.00
						0.00
						0.00
						0.00
						(3,131.00)

Net Change Order (3,131.00)
 The Original Contract Total 891,000.00
 Sum of previous Change Orders 102,123.00
 The new Contract Sum including this Change Order will be 989,992.00

This Contract is a:	<input checked="" type="checkbox"/> Calendar Days	<input type="checkbox"/> Working Days	<input type="checkbox"/> Completion Date
Original Contract Time/Completion Date	210		October 28, 2011
Net Change in Contract Time by previous change order	7		
Contract Time/Completion Date prior to this change order	217		November 4, 2011
Additional day(s) as a result of this Change Order	27		27
Contract time/completion date as a result of this change order	244		December 1, 2011

* Mark if negotiated (N) or bid (B) unit price

Contractor's Acceptance
 By [Signature]
 Title Project Manager
 Date 5/16/12

City's Approval (see reverse side for instructions)
 Construction Inspector [Signature] Date 5/25/12
 Construction Supervisor [Signature] Date 5/25/12
 Engineer [Signature] Date 6/7/12
 Board of Public Works [Signature]

5-31-12 MATH
 6-6-12 MATH
 1/10/12 CAD