

Contract Name

PAVEMENT REHAB OF ATWOOD AVENUE AND SOUTH FAIR OAKS AVENUE INTERSECTION ASSESSMENT DISTRICT - 2010

Date

12-3-1012

Change Order No.

CO 2

Contract No.

6124

Project No.

53W0264

Change Order Project No.

53W0264

Change Order Description

Costs associated with a sanitary sewer revision issued after the structures had been approved and built. Additional sanitary sewer taps were needed. Also, the benches in two structures had to be removed and repoured.

Account Numbers for this Change Order:

ES01-58275-810332-00-53W0264

Contractor RG HUSTON COMPANY INC

2561 COFFEYTOWN RD  
COTTAGE GROVE, WI 53527

You are authorized and directed to make the following changes in this contract:

Item No.	Description	Est. Qty	Unit	Unit Price	*N/B	Total
	Sanitary Sewer Taps	5.00	Each	900.00		4,500.00
	Remove Bench In San. SAS	2.00	Each	450.00		900.00
	Install New Bench In San. SAS	2.00	Each	450.00		900.00
	San. SAS Risers	1.00	Lump Sum	300.00		300.00
						0.00
						0.00
						0.00
Net Change Order						6,600.00
The Original Contract Total						675,670.16
Sum of previous Change Orders						2,217.50
The new Contract Sum including this Change Order will be						684,487.66

This Contract is a:	<input type="checkbox"/> Calendar Days	<input type="checkbox"/> Working Days	<input type="checkbox"/> Completion Date
Original Contract Time/Completion Date			August 1, 2012
Net Change in Contract Time by previous change order			
Contract Time/Completion Date prior to this change order			August 1, 2012
Additional day(s) as a result of this Change Order			1 DAY
Contract time/completion date as a result of this change order			August 2, 2012

\* Mark if negotiated (N) or bid (B) unit price

Contractor's Acceptance

By

Title

Date

*[Signature]*

Pres. d/r

12-3-2012

City's Approval (see reverse side for instructions)

Construction Inspector

Construction Supervisor

Engineer

Board of Public Works

*[Signature]*  
*[Signature]*  
*[Signature]*

Date

12/6/12

12/6/2012

12/19/12

ROUTING:

Marsha Hacker

Mike Dalley

Brandon Behring

Chase O'Brien

12/7
12/27/2012
12-27-12

*[Signature]*  
COO