



# Change Order

Today's Date: 3/7/2022 View3\_SignatureRouting

Project Title: Olin Park Facility Improvements

Project Number: 12856      Contract Number: 9050      Aldermanic District: 13

Submitted By: Delestre, Maria

Current Routing Location:

Change Order No:	<input type="text" value="CO-9"/>	CO Project No:	<input type="text"/>	Type:	<input type="text" value="Facilities"/>
Contractor:	<input type="text" value="JP CULLEN &amp; SONS INC"/>				
	<input type="text" value="330 E DELAVAN DR"/>				
	<input type="text" value="JANESVILLE"/>	<input type="text" value="WI"/>	<input type="text" value="53546"/>		

**Change Order Description:**

COR-18 RFI 95 changed the sheet metal flashing/trim at the elevator shaft roof (exterior) from a standard color prefinished steel to anodized clear. New color matches the metal panels.

COR-19 Construction Bulletin 7 incorporates varies RFI responses and other design changes. Changes include; added demolition not shown on the original Contract Drawings, added wall construction and stair rail cap to existing stair, and furring out wall to accommodate relocated low voltage conduits in conflict with existing ductwork.

COR-20 RFI 86 added electrical scope upon demolition and further investigation of panel configurations. Replacement feeder wire required.

COR-21 RFI 102 added the replacement of one existing broken window to the General Contractor's scope.

You are authorized and directed to make the following changes in this contract upon final approvals:

Item No.	Description/Account Number	Est. Qty.	Unit Type	Unit Price	*N/B	Total								
1	<input type="text" value="COR-18: RFI 95 Roof Trim Finish"/>	1.00	Each	\$1,122.00	N	\$1,122.00								
	<table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 20%;">Acct. No.</td> <td style="width: 10%;">Share</td> <td style="width: 10%;">Share Total</td> </tr> <tr> <td colspan="3" style="text-align: center;">%</td> </tr> <tr> <td><input type="text" value="12856-51-140"/></td> <td style="text-align: center;"><input type="text" value="100.0"/></td> <td style="text-align: right;"><input type="text" value="\$1,122.00"/></td> </tr> </table>	Acct. No.	Share	Share Total	%			<input type="text" value="12856-51-140"/>	<input type="text" value="100.0"/>	<input type="text" value="\$1,122.00"/>				
Acct. No.	Share	Share Total												
%														
<input type="text" value="12856-51-140"/>	<input type="text" value="100.0"/>	<input type="text" value="\$1,122.00"/>												
2	<input type="text" value="COR-19: CB 7"/>	1.00	Each	\$12,986.00		\$12,986.00								
	<table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 20%;">Acct. No.</td> <td style="width: 10%;">Share</td> <td style="width: 10%;">Share Total</td> </tr> <tr> <td colspan="3" style="text-align: center;">%</td> </tr> <tr> <td><input type="text" value="12856-51-140"/></td> <td style="text-align: center;"><input type="text" value="100.0"/></td> <td style="text-align: right;"><input type="text" value="\$12,986.00"/></td> </tr> </table>	Acct. No.	Share	Share Total	%			<input type="text" value="12856-51-140"/>	<input type="text" value="100.0"/>	<input type="text" value="\$12,986.00"/>				
Acct. No.	Share	Share Total												
%														
<input type="text" value="12856-51-140"/>	<input type="text" value="100.0"/>	<input type="text" value="\$12,986.00"/>												
3	<input type="text" value="COR-20: RFI 86 West Sub Panels"/>	1.00	Each	\$1,748.76		\$1,748.76								

Item No.	Description/Account Number	Est. Qty.	Unit Type	Unit Price	*N/B	Total									
<table border="1"> <thead> <tr> <th>Acct. No.</th> <th>Share</th> <th>Share Total</th> </tr> <tr> <td colspan="3" style="text-align:center">%</td> </tr> </thead> <tbody> <tr> <td>12856-51-140</td> <td>100.0</td> <td>\$1,748.76</td> </tr> </tbody> </table>							Acct. No.	Share	Share Total	%			12856-51-140	100.0	\$1,748.76
Acct. No.	Share	Share Total													
%															
12856-51-140	100.0	\$1,748.76													
4	COR-21: RFI 102 Dock Window	1.00	Each	\$817.65		\$817.65									
<table border="1"> <thead> <tr> <th>Acct. No.</th> <th>Share</th> <th>Share Total</th> </tr> <tr> <td colspan="3" style="text-align:center">%</td> </tr> </thead> <tbody> <tr> <td>12856-51-140</td> <td>100.0</td> <td>\$817.65</td> </tr> </tbody> </table>							Acct. No.	Share	Share Total	%			12856-51-140	100.0	\$817.65
Acct. No.	Share	Share Total													
%															
12856-51-140	100.0	\$817.65													

		*N/B N=Negotiated B=Bid	
		<u>% of Original</u>	
	0.52	Net Change Order	\$16,674.41
		Original Contract Total	\$3,221,219.00
	10.57	Prev. Chg. Orders Total	\$340,455.67
	111.09	New Contract Total	\$3,578,349.08
		8.00	% Contingency
			\$257,697.52
		Remaining contingency prior to this change order	(\$82,758.15)
		Remaining contingency after this change order	(\$99,432.56)


This Contract is a:  Calendar Days  Working Days  Completion Date

Original CONSTRUCTION CLOSEOUT Date

CONSTRUCTION CLOSEOUT Date Prior to this Change Order

**CONSTRUCTION CLOSEOUT as a result of this Change Order**

**CO Attachments - for Reference ONLY**

 12856 Olin CO-09 Reduced.pdf  
2.08 MB

**Change Order Type:**

- Under \$20K
- Over \$20K
- Over Contingency Amount
- Time Ext. Requested

**General Contractor's Acceptance:**

**\*\*By typing my name and entering the date I hereby give my electronic signature\*\***

By:  Title:  Date:

**Inspector/Project Manager Approval:**

**\*\*By typing my name and entering the date I hereby give my electronic signature\*\***

<b>By:</b>	<b>Title:</b>	<b>Date:</b>
<input type="text" value="Maria Delestre"/>	<input type="text" value="Construction Manager"/>	<input type="text" value="May 03, 2022"/>

**Construction Manager Approval:**

**\*\*By typing my name and entering the date I hereby give my electronic signature\*\***

<b>By:</b>	<b>Title:</b>	<b>Date:</b>
<input type="text" value="Bryan Cooper"/>	<input type="text" value="Principal Architect"/>	<input type="text" value="May 03, 2022"/>

**Staff Review and Verification:**

	<i>Initials</i>	<i>Date</i>
Project/Section Supervisor	<input type="text" value="BLC"/>	<input type="text" value="May 03, 2022"/>
PW Admin - Update Contract Data Base	<input type="text" value="HJF"/>	<input type="text" value="May 04, 2022"/>
Assistant City Engineer	<input type="text"/>	<input type="text"/>
Accountant	<input type="text"/>	<input type="text"/>

**BPW Admin Processing:**

	<i>Initials</i>	<i>Date</i>
Legistar Updated	<input type="text" value="HJF"/>	<input type="text" value="May 04, 2022"/>
BPW Scheduled	<input type="text"/>	<input type="text"/>
BPW Approved	<input type="text"/>	<input type="text"/>

**BPW/City Engineer Approval:**

**\*\*By typing my name and entering the date I hereby give my electronic signature\*\***

<b>By:</b>	<b>Title:</b>	<b>Date:</b>
<input type="text"/>	<input type="text"/>	<input type="text"/>

**Final Distribution Processing:**

	<i>Initials</i>	<i>Date</i>
Final Distribution Processing Completed	<input type="text"/>	<input type="text"/>