

Contract Name:

Fordem Avenue Resurfacing Assessment District - 2016

Date 1/6/2017

Change Order No. CO 1

Contract No. 7626

Project/MUNIS No. 11095

Change Order Project No. 11095

Change Order Description:

Additional water main fittings to avoid existing utility conflicts. Hydrant extension needed as main was lowered to avoid existing water main. Contractor used Fluorocarbon gaskets in contaminated soil areas.

Account Numbers for this Change Order: 11095-86-179

Contractor:

RG HUSTON COMPANY INC
2561 COFFEYTOWN RD
COTTAGE GROVE WI 53527

You are authorized and directed to make the following changes in this contract:

*Mark if negotiated (N) or bid (B) unit price

Item No.	Description	Est. Qty	Unit	Unit Price	N/B*	Total
1	4-Inch DI Fittings	2.00	Each	575.00	(N)	1,150.00
2	6-Inch DI Fittings	6.00	Each	705.00	(N)	4,230.00
3	8-Inch DI Fittings	8.00	Each	950.00	(N)	7,600.00
4	Hydrant Extension	1.00	Each	950.00	(N)	950.00
5	12-Inch slip fluorocarbon gaskets	15.00	Each	356.50	(N)	5,347.50
6	12-inch MJ fluorocarbon gaskets	10.00	Each	120.75	(N)	1,207.50
7	6-inch MJ fluorocarbon gaskets	7.00	Each	72.45	(N)	507.15
Net Change Order						20,992.15
The Original Contract Total						3,242,782.53
Sum of previous Change Orders						0.00
The new Contract Sum including this Change Order will be						3,263,774.68

This Contract is a:

Original Contract Time/Completion Date
Net Change in Contract Time by previous change order
Contract Time/Completion Date prior to this change order
Additional day(s) as a result of this Change Order
Contract time/completion date as a result of this change order

Calendar Days

140

140
1
141

Contractor's Acceptance

By [Signature]
Title President
Date 1-9-17

City's Approval (see reverse side for instructions)

Construction Inspector [Signature] Date 1/9/17
Construction Supervisor [Signature] Date 1/9/17
Engineer [Signature] Date 1/9/2017
Board of Public Works [Signature] Date 1/31/17

Contract paid to date 3228860.52

ROUTING:

Marsha Hacker
Mike Dailey
Chase O'Brien

MAH 1/3/17
MKD 1/19/2017
CDO 1-19-17