

Contract Name:

East and West Mifflin St, N. Carroll St and N. Pinckney ST
Assessment District 2016

Date 6/28/2016

Change Order No. CO 3
Contract No. 7623
Project/MUNIS No. 10903
Change Order Project No.

Change Order Description:

Unforeseen/Unkown field conditions. Had to dig under State Capitol steam tunnel. Contractor ran into unknown abandoned 10" water service to Capitol. Existing main at 22. E. Mifflin was under Tree and planter which required additional/complex excavation. Vac truck time exposing

Account Numbers for this Change Order:
10903-86-179

Contractor:

S & L UNDERGROUND & TRUCKING INC
PO BOX 100
MERRIMAC WI 53561

You are authorized and directed to make the following changes in this contract:

*Mark if negotiated (N) or bid (B) unit price

Item No.	Description	Est. Qty	Unit	Unit Price	N/B*	Total
1	Capitol Steam tunnel crossing	1.00	LS	12,116.84	(N)	12,116.84
2	22 E. Mifflin Existing Water Main	1.00	LS	3,037.50	(N)	3,037.50
3	10" Water main to State Capitol	1.00	LS	2,237.50	(N)	2,237.50
4	19 Pinckney st exposing water main	1.00	LS	990.50	(N)	990.50
						0.00
						0.00
						0.00
Net Change Order						18,382.34
The Original Contract Total						2,128,316.70
Sum of previous Change Orders						18,744.50
The new Contract Sum including this Change Order will be						2,165,443.54

This Contract is a:	Completion Date
Original Contract Time/Completion Date	August 12, 2016
Net Change in Contract Time by previous change orders	
Contract Time/Completion Date prior to this change order	August 12, 2016
Additional day(s) as a result of this Change Order	0
Contract time/completion date as a result of this change order	August 12, 2016

Contractor's Acceptance

By Bill Pulank
Title Project Manager
Date 6-29-16

City's Approval (see reverse side for instructions)

Construction Inspector Audrey Schro Date 6/29/16
Construction Supervisor J.B. Beltr 6/29/16
Engineer [Signature] 6/29/16
Board of Public Works [Signature] 7/2/16

Contract paid to date 1,451,374.52

ROUTING:

Marsha Hacker 7/1/16 MHH
Mike Dailey 7/5/2016 MD
Chase O'Brien 7-7-16 CDO