

Contract Name Date

09/13/10
CO 1
6474

Install Direct Gas Fired HVAC Units

Change Order No.
Contract No.
Project No.
Change Order Project No.

Change Order Description Account Numbers for this Change Order:

Adjust/Extend the completion date from August 20, 2010 to September 3, 2010 - see attached.

THERMO DYNAMICS (CARDINAL RIDGE INVESTMENTS INC)

Contractor THERMO DYNAMICS (CARDINAL RIDGE INVESTMENTS INC)
112 N LEXINGTON
SPRING GREEN, WI 53588

You are authorized and directed to make the following changes in this contract:

Item No.	Description	Est. Qty	Unit	Unit Price	*N/B	Total
1	Adjust/Extend the completion date from August 20, 2010 to September 3, 2010 based on the attached letter from the contractor "Thermo Dynamics (Cardinal Ridge Investments, Inc.)" dated August 11, 2010, signed by Steve Meassick - see attached.	0.00	0	0.00	B	0.00
						0.00
						0.00
						0.00
						0.00
						0.00
						0.00
						0.00
Net Change Order						61,260.00
The Original Contract Total						
Sum of previous Change Orders						
The new Contract Sum including this Change Order will be						61,260.00

This Contract is a:

Calendar Days Working Days Completion Date

Original Contract Time/Completion Date August 20, 2010

Net Change in Contract Time by previous change order

Contract Time/Completion Date prior to this change order

Additional day(s) as a result of this Change Order 14

Contract time/completion date as a result of this change order September 3, 2010

* Mark if negotiated (N) or bid (B) unit price

Contractor's Acceptance

By _____
Title President
Date 8/16/2010

City's Approval (see reverse side for instructions) _____ Date _____

Construction Inspector _____
Construction Supervisor _____
Engineer _____
Board of Public Works _____



HEATING AIR CONDITIONING
REFRIGERATION MECHANICAL CONTRACTING
SALES, INSTALLATION AND SERVICE

August 11, 2010

Karen Meudt
Metro Transit
1245 East Washington Ave
Madison, WI 53703

Dear Ms. Meudt

On contract No. 6474, Install Direct Gas Fired HVAC Units, the contractual completion date is August 20, 2010. The notice to proceed was issued July 9, 2010. Upon notification that the City of Madison Common Council had approved the contract was approved on May 18, 2010, we proceeded to submit equipment submittals. The contract was specific on the use of Hastings HVAC units. These submittals were approved by Jim Fink on June 21, 2010 upon which the equipment was immediately ordered. We have been notified by the equipment vendor that the expected ship date of this equipment is August 21, 2010. Due to these equipment delivery times, we request an extension of the contract date by two weeks to September 3, 2010.

Thank you

A handwritten signature in black ink, appearing to read "Steve Meassick", is written over the "Thank you" text.

Steve Meassick