

**From:** [Workato Notification](#)  
**To:** [BPW Agenda](#); [Sapp, John](#)  
**Subject:** Non-BPW Change order report: 08/01/25 to 08/31/25  
**Date:** Monday, September 1, 2025 3:00:11 AM

Caution: This email was sent from an external source. Avoid unknown links and attachments.

## Non-BPW Change order report: 08/01/25 to 08/31/25

<b>9358-Bartillon Shelter</b>		<b>13346</b>
<b>CO-014:</b>	<b><u>COR-043, COR-044, and CB 14</u></b>	<b>Sent: 2025-08-28</b>
<b>Type(s):</b>	<b><u>COR-043 - RFI 246: Floor Isolation Valves</u></b>	<b>\$3,128.34</b>
	<b>Reason(s):</b> Field Decision (Expanded Scope) Design Changes	
	<b><u>COR-044 - RFI 233: Coordination Study Clarifications</u></b>	<b>\$4,172.22</b>
	<b>Reason(s):</b> Field Decision (Expanded Scope) Design Changes	
	<b><u>COR-045 - CB 014: Canopy Pier Coordination</u></b>	<b>\$11,116.82</b>
	<b>Reason(s):</b> Field Decision (Expanded Scope) Design Changes	
<b>Costs:</b>	<b>CO</b>	<b>\$18,417.38</b>
	<b>Amount:</b>	
	<b>Original</b>	<b>\$21,463,884.00</b>
	<b>Contract:</b>	
	<b>CO % of</b>	<b>0.09%</b>
	<b>Contract:</b>	

<b>9517-Pheasant Branch Greenway Enhancement</b>		<b>14370</b>
<b>CO-002:</b>	<b><u>Additional Ecological Restoration Maintenance</u></b>	<b>Sent: 2025-08-14</b>
<b>Type(s):</b>		
<b>Reason(s):</b>	Field Decision (Expanded Scope)	
<b>Costs:</b>	<b>CO</b>	<b>\$2,282.83</b>
	<b>Amount:</b>	
	<b>Original</b>	<b>\$8,017,100.00</b>
	<b>Contract:</b>	
	<b>CO % of</b>	<b>0.03%</b>
	<b>Contract:</b>	

<b>9627-South Madison Demolitions &amp; Site Restorations</b>		<b>104431 &amp; 15223</b>
<b>CO-001:</b>	<b><u>COR-01 removal of auction items and additional asbestos removal</u></b>	<b>Sent: 2025-08-13</b>
<b>Type(s):</b>	Facilities	
	<b><u>COR-001-1901 S. Park Auction Items Removal</u></b>	<b>\$8,704.93</b>
	<b>Reason(s):</b> Field Decision (Expanded Scope) Design did not adequately anticipate field conditions Design Changes	
	<b><u>COR-002-1810 S. Park Ave. Additional Asbestos</u></b>	<b>\$10,926.35</b>
	<b>Reason(s):</b> Field Decision (Expanded Scope) Design did not adequately anticipate field conditions Design Changes	
	<b>CO</b>	

<b>Costs:</b>	<b>Amount:</b>		\$19,631.28
	<b>Contract:</b>	<b>Original</b>	\$736,971.00
	<b>Contract:</b>	<b>CO % of</b>	2.66%

-----  
This email was generated by Workato on behalf of City of Madison Engineering (Development)