

Contract Name

Environmental Remediation of the North 800 Block of East Washington Avenue

Date

7/16/2013

Change Order No.

CO 3

Contract No.

7061

Project No.

53W1428

Change Order Project No.

Change Order Description

Additional time due to slow free fill delivery and additional site mobilization charges for the contractor because of the slow fill delivery.

Account Numbers for this Change Order:

CT36-54809-823601-00-53W1428

Contractor Rams Contracting

P.O. Box 398

Lannon, WI 53046

You are authorized and directed to make the following changes in this contract:

Item No.	Description	Est. Qty	Unit	Unit Price	*N/B	Total
10911	Mobilization of earth-moving equipment	6.00	each	600.00	N	3,600.00
						0.00
						0.00
						0.00
						0.00
						0.00
						0.00
Net Change Order						3,600.00
The Original Contract Total						269,795.00
Sum of previous Change Orders						75,411.92
The new Contract Sum including this Change Order will be						348,806.92

This Contract is a:	<input checked="" type="checkbox"/> Calendar Days	<input type="checkbox"/> Working Days	<input type="checkbox"/> Completion Date
Original Contract Time/Completion Date			June 7, 2013
Net Change in Contract Time by previous change orders	14		35
Contract Time/Completion Date prior to this change order	14		July 12, 2013
Additional day(s) as a result of this Change Order	49		49
Contract time/completion date as a result of this change order	63		August 30, 2013

\* Mark if negotiated (N) or bid (B) unit price

Contractor's Acceptance

By

Todd Demistow

Title

Construction Mgr.

Date

7/16/13

City's Approval (see reverse side for instructions)

Date

Construction Inspector

Construction Supervisor

Engineer

Board of Public Works

Brynn Bern

7/16/13

ROUTING:

Marsha Hacker

Mike Dailey

Brandon Behring

Chase O'Brien

MAH 7-17-13  
MRO 7/17/2013  
CDO 7-18-13