

Jun. 30. 2008 10:17AM

No. 2435 P. 2

**DEPARTMENT OF PUBLIC WORKS  
MADISON, WISCONSIN**

Contract Name: Breese Stevens Field Restoration - 2007

Date: 6/25/2008  
 Change Order Number: CO 6  
 To Public Works Contract Number: 6044  
 Original Contract Project Number: 0  
 Change Order Project Number: 0  
 (of change order)

Change Order Description: See enclosed change order descriptions from Isthmus Architecture

Account Numbers for this Change Order:  
6600-58401-810565-00 -  
00000000-60004200

Contractor: Bachmann Construction Co., Inc.  
1201 S. Stoughton Rd.  
Madison, WI 53716  
 0

You are authorized and directed to make the following changes in this contract:

Item No.	Description	Est. Qty	Unit	Unit Price	Total Add	Total Deduct
A -	Change project completion date from 6/27/08 to 7/25/08				0.00	0.00
B - # 22	Change the windows at the facility to a different material than specified.	1	LS	21,243.00	21,243.00	0.00
C - # 23	Add extra sprinklers per Fire Dept. request	1	LS	4,260.00	4,260.00	0.00
D - # 24	Remove/replace concrete slab	1	LS	3,377.00	3,377.00	0.00
E - #25	Remove/replace block wall to assist in removing/replacing 2 windows	1	LS	2,000.00	2,000.00	0.00
					0.00	0.00
					0.00	0.00
Sub Totals					30,883.00	0.00

Grand Total: 30,883.00  
 The Original Contract Sum was: 1,176,716.00  
 Net Change by previous Change Orders: 168,605.18  
 The Contract Sum prior to this Change Order was: 1,345,321.18  
 The Contract Sum will be: Increased 30,883.00  
 The new Contract Sum including this Change Order will be: Increased 1,376,204.18  
 The Contract Time will be (days): Increased 28 days  
 The Date of Completion as of the date of this Change Order, is: 7/25/2008

Contractor's Acceptance: A.C. Bachmann  
 By: [Signature]  
 Title: VIC PRES.  
 Date: 06-30-08

City's Approval (see reverse side for instructions):  
 Construction Inspector: [Signature] Date: 6/26/08  
 Construction Supervisor: [Signature] Date: 6-26-08  
 Engineer: \_\_\_\_\_ Date: \_\_\_\_\_  
 Board of Public Works: \_\_\_\_\_ Date: \_\_\_\_\_