

Contract Name:  
 Esther Beach Park Phase II Improvements

Date: 6/22/2017

Change Order No. CO 1  
 Contract No. 7806  
 Project/MUNIS No. 17140, 17438  
 Change Order Project No. 17140, 17436

Change Order Description:  
 Construction fencing to help protect site during Shake the Lake. Additional work to lower swale.

Account Numbers for this Change Order:  
 17140-51-130:54250: \$264.62  
 17438-51-130:54250: \$5,683.13

Contractor:  
 DRAX INC.  
 2801 INTERNATIONAL LN SUITE 205  
 MADISON WI 53704-3152

You are authorized and directed to make the following changes in this contract: \*Mark if negotiated (N) or bid (B) unit price

Item No.	Description	Est. Qty	Unit	Unit Price	N/B*	Total
20101	EXCAVATION CUT	13.57	CY	19.50	(B)	264.62
20109	FILL	9.27	CY	19.00	(B)	176.13
20221	TOPSOIL	600.00	SY	4.00	(B)	2,400.00
21014	CLEAR STONE BERM (DITCH CHECK)	1.00	LS	500.00	(B)	500.00
21014.1	REMOVE CLEAR STONE BERM (DITCH CHECK)	1.00	LS	267.00	(B)	267.00
90000	CONSTRUCTION FENCE	300.00	LF	3.00	(B)	900.00
	LOWER RIPRAP WALL	1.00	LS	1,440.00	(N)	1,440.00

	% of Original	
Net Change Order	2.50%	5,947.75
The Original Contract Total		238,112.00
Sum of previous Change Orders	0.00%	
The new Contract Sum including this Change Order will be	102.50%	244,059.75

This Contract is a:	Completion Date
Original Contract Time/Completion Date	9/15/2017
Net Change in Contract Time by previous change order	0
Contract Time/Completion Date prior to this change order	9/15/17
Additional day(s) as a result of this Change Order	3
Contract time/completion date as a result of this change order	09/18/2017

Contractor's Acceptance  
 By: Sally Jayson  
 Title: Manager  
 Date: 7/14/17

City's Approval (see reverse side for instructions) Date  
 Construction Inspector: Marsha Hacker  
 Construction Supervisor: Janet Siderman  
 Engineer: [Signature]  
 Board of Public Works: [Signature]  
 Contract paid to date: 7/17/17  
7/24/17

ROUTING:  
 Marsha Hacker MH 7-17-17  
 Mike Dailey MD 7-17-17  
 Chase O'Brien CO 7-18-17