



# Change Order

Today's Date: 10/5/2022 View3\_SignatureRouting

Project Title: Olin Park Facility Improvements

Project Number: 12856      Contract Number: 9050      Aldermanic District: 13

Submitted By: Delestre, Maria

Current Routing Location:

Change Order No:	<input type="text" value="CO-14"/>	CO Project No:	<input type="text" value="12856"/>	Type:	<input type="text" value="Facilities"/>
Contractor:	<input type="text" value="JP CULLEN &amp; SONS INC"/>				
	<input type="text" value="330 E DELAVAN DR"/>				
	<input type="text" value="JANESVILLE"/>	<input type="text" value="WI"/>	<input type="text" value="53546"/>		

**Change Order Description:**

Schedule extension required due to extended lead time on the project's electrical switchgear. See CO-13 for more information.

The electrical contractor has received enough of the project's switchgear and, along with switchgear parts owned by the electrical contractor, has enough material to provide permanent power to the building. The electrical contractor has coordinated with MG&E and expects to have permanent power to the building by 10/12.

After permanent power is available the contractors need some time to complete their final commissioning and start-ups. The new contract end date is proposed to be 11/4.

A further schedule extension is NOT expected.

No extended general conditions or delay costs are included in this Change Order or

You are authorized and directed to make the following changes in this contract upon final approvals:

Item No.	Description/Account Number	Est. Qty.	Unit Type	Unit Price	*N/B	Total					
1	COR-39: Contract Extension - Elect Procurement	1.00	Each	\$0.00		\$0.00					
	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 20%;">Acct. No.</th> <th style="width: 20%;">Share %</th> <th style="width: 20%;">Share Total</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">12856-51-140</td> <td style="text-align: center;">100.0</td> <td style="text-align: right;">\$0.00</td> </tr> </tbody> </table>	Acct. No.	Share %	Share Total	12856-51-140	100.0	\$0.00				
Acct. No.	Share %	Share Total									
12856-51-140	100.0	\$0.00									

\*N/B  
N=Negotiated  
B=Bid

<u>% of Original</u>	<input type="text" value="0.00"/>	Net Change Order	<input type="text" value="\$0.00"/>
		Original Contract Total	<input type="text" value="\$3,221,219.00"/>

0.00	Prev. Chg. Orders Total	\$0.00			
100.00	New Contract Total	\$3,221,219.00			
<table border="0"> <tr> <td style="border: 1px solid black; width: 60px; text-align: center;">8.00</td> <td style="padding-left: 10px;">% Contingency</td> <td style="border: 1px solid black; text-align: right;">\$257,697.52</td> </tr> </table>			8.00	% Contingency	\$257,697.52
8.00	% Contingency	\$257,697.52			
		Remaining contingency prior to this change order \$257,697.52			
		Remaining contingency after this change order \$257,697.52			

This Contract is a:       Calendar Days       Working Days       Completion Date

Original CONSTRUCTION CLOSEOUT Date	July 01, 2022
CONSTRUCTION CLOSEOUT Date Prior to this Change Order	October 14, 2022
<b>CONSTRUCTION CLOSEOUT as a result of this Change Order</b>	November 04, 2022

*CO Attachments - for Reference ONLY*

---

Contract Ext COR-39.pdf  
53.13 KB

---

**Change Order Type:**

- Under \$20K
- Over \$20K
- Over Contingency Amount
- Time Ext. Requested

**General Contractor's Acceptance:**

**\*\*By typing my name and entering the date I hereby give my electronic signature\*\***

<b>By:</b>	<b>Title:</b>	<b>Date:</b>
Amy La Mere - Stoops	Project Manager	October 05, 2022

**Inspector/Project Manager Approval:**

**\*\*By typing my name and entering the date I hereby give my electronic signature\*\***

<b>By:</b>	<b>Title:</b>	<b>Date:</b>
Maria Delestre	Construction Manager	October 05, 2022

**Construction Manager Approval:**

**\*\*By typing my name and entering the date I hereby give my electronic signature\*\***

<b>By:</b>	<b>Title:</b>	<b>Date:</b>
Bryan Cooper	Principal Architect	October 05, 2022

**Staff Review and Verification:**

	<i>Initials</i>	<i>Date</i>
Project/Section Supervisor	BLC	October 05, 2022
PW Admin - Update Contract Data Base	HJF	October 05, 2022
Assistant City Engineer		
Accountant		

**BPW Admin Processing:**

	<i>Initials</i>	<i>Date</i>
Legistar Updated	HJF	October 05, 2022
BPW Scheduled		
BPW Approved		

**BPW/City Engineer Approval:**

**\*\*By typing my name and entering the date I hereby give my electronic signature\*\***

<b>By:</b>	<b>Title:</b>	<b>Date:</b>
<input type="text"/>	<input type="text"/>	<input type="text"/>

**Final Distribution Processing:**

	<i>Initials</i>	<i>Date</i>
Final Distribution Processing Completed	<input type="text"/>	<input type="text"/>