

Contract Name:

Worthington Ave., Powers Ave., & Thurber Ave. Sanitary Replacement Assessment District - 2022

Date 12/28/2022

Change Order No. CO 2

Contract No. 9103

Project/MUNIS No. 13800

Change Order Project No.

Ald District

Change Order Description:

This change order is for restoration in the terrace. The restoration work was a result of changing the scope of the project by electing to fully pave the streets involved in the project. By paving the full width of the road, we had restoration work at the edge of pavement.

Account Numbers for this Change Order:

13800-83-173 (SAN)
14364-402-200 (TOWN)

Contractor:

CAPITOL UNDERGROUND INC
782 LOIS DR
SUN PRAIRIE WI 53590

You are authorized and directed to make the following changes in this contract:

*Mark if negotiated (N) or bid (B) unit price

Item No.	Description	Est. Qty	Unit	Unit Price	N/B*	Total
						0.00
20221	Topsoil	736.93	SY	9.00		6,632.37
20701	Terrace Seeding	937.21	SY	3.75		3,514.54
21063	Erosion Matting, Class 1, Type A -Organic	937.21	SY	4.00		3,748.84
						0.00
						0.00
						0.00

% of Original

Net Change Order	1.44%	13,895.75
The Original Contract Total		965,284.86
Sum of previous Change Orders	13.41%	129,454.50
The new Contract Sum including this Change Order will be	114.85%	1,108,635.10

This Contract is a:	Calendar Days
Original Contract Time/Completion Date	9/20/2022
Net Change in Contract Time by previous change order	41
Contract Time/Completion Date prior to this change order	10/31/22
Additional day(s) as a result of this Change Order	4
Contract time/completion date as a result of this change order	11/4/22

Contractor's Acceptance

By [Signature]
Title CONTROLLER
Date 12/28/22

City's Approval (see reverse side for instructions)

Construction Inspector [Signature] Date 12/28/22
Construction Supervisor Bryan P. Manning 01/25/2023
Engineer [Signature] Jan 26, 2023
Board of Public Works _____

Contract paid to date 1,041,786.27

ROUTING:

EN Admin LMP Jan 26, 2023
Greg Fries gtf Jan 26, 2023
Chase O'Brien CDO Jan 26, 2023