

**DEPARTMENT OF PUBLIC WORKS
MADISON, WISCONSIN**

Contract Name Chamberlain Ave. Reconstruction
Ass'mnt. District 2007 Kendall
Ave. Reconstruction
Ass'mnt. District 2007

Date 2/5/2008
Change Order Number CO 3
To Public Works Contract Number 6022
Original Contract Project Number 53W0334
Change Order Project Number 53W0334
(of change order)

Change Order Description Rock Excavation -
Mismarked Lateral


ES01-58275-810332-00-53W0334
*CS53-58250-810355-00-53W0334




Contractor: Capitol Underground
2413 Parmenter St. suite 105
Middleton WI 53562
0

You are authorized and directed to make the following changes in this contract:

Item No.	Description	Est. Qty	Unit	Unit Price	Total Add	Total Deduct
1	Rock Excavation - See Attached	1	LS	24,646.90	24,646.90	0.00
2	402 Grand - Mismarked Lateral - See Attached	1	LS	351.90	351.90	0.00
3	2700 Block Duct package - See attached	19.5	hrs	703.80	13,724.10	0.00
4	2500 & 2600 Block Duct Package - See attached	23.5	hrs	701.92	16,495.12	0.00
*	Speed bumps	1936	SF	10.10	19,553.60	0.00
					0.00	0.00
					0.00	0.00
Sub Totals					74,771.62	0.00

Grand Total	74,771.62
The Original Contract Sum was	1,282,895.20
Net Change by previous Change Orders	12,568.15
The Contract Sum prior to this Change Order was	1,295,463.35
The Contract Sum will be:	Increased 74,771.62
The new Contract Sum including this Change Order will be	1,370,234.97
The Contract Time will be (days):	Increased 20
The Date of Completion as of the date of this Change Order, is	

Contractor's Acceptance
By 
Title PROJ. ENGR.
Date 4-30-08

City's Approval (see reverse side for instructions)
Construction Inspector 
Construction Supervisor 
Engineer 
Board of Public Works _____

Date 5-1-08
Date 6/5/08
Date 6/26/08
Date _____

KENDALL CHANGE ORDER 3

ROCK EXCAVATION

DATE	COST	TIME
7/20/2007	\$9,809.80	2
7/23/2007		
7/24/2007	\$6,599.50	1
7/25/2007		
8/13/2007	\$1,806.40	1
9/13/2007		
9/14/2007	\$2,499.20	1
LATERALS	\$3,932.00	1
TOTAL	\$24,646.90	6.0

LATERAL AT 402 GRAND

DATE	HOURS	COST/HOUR	COST
8/9/2007	0.5	\$703.80	\$351.90

CONFLICT WITH ATT DUCT PACKAGE

2500 & 2600 BLOCK

2700 BLOCK

HOURS	COST/HOUR	TOTAL
23.5	\$701.92	\$16,495.12
19.5	\$703.80	\$13,724.10

TOTAL \$30,219.22

**DEPARTMENT OF PUBLIC WORKS
MADISON, WISCONSIN**

Contract Name Chamberlain Ave. Reconstruction
Ass'mnt. District 2007 Kendall
Ave. Reconstruction
Ass'mnt. District 2007

Date 2/5/2008
 Change Order Number CO 4
 To Public Works Contract Number 6022
 Original Contract Project Number 53W0334
 Change Order Project Number 53W0334
 (of change order)

Change Order Description 27" Missed in original bid Items
and Changed size of RCP from
original plan


Account Numbers for this Change Order:
ESTM-58270-810381-00-53W0334



Contractor: Capitol Underground
2413 Parmenter St. suite 105
Middleton Wi 53562
0

You are authorized and directed to make the following changes in this contract:

Item No.	Description	Est. Qty	Unit	Unit Price	Total Add	Total Deduct
1	27" RCP	16	LF	69.00	1,104.00	0.00
2	14 X 23" RCP	78	LF	69.00	5,382.00	0.00
3	19" X 30" RCP	398	LF	76.00	30,248.00	0.00
4	18" RCP	78	LF	47.00	0.00	(3,666.00)
5	24" RCP	398	LF	49.00	0.00	(19,502.00)
6	Storm conflict - Missing ULO	1	LS	1,166.40	1,166.40	0.00
					0.00	0.00
Sub Totals					37,900.40	(23,168.00)
Grand Total						14,732.40

The Original Contract Sum was 1,282,895.20
 Net Change by previous Change Orders 87,339.77
 The Contract Sum prior to this Change Order was 1,370,234.97
 The Contract Sum will be: Increased 14,732.40
 The new Contract Sum including this Change Order will be 1,384,967.37
 The Contract Time will be (days): Increased 2
 The Date of Completion as of the date of this Change Order, is

Contractor's Acceptance
 By 
 Title PROJ ENG.
 Date 5-1-08

City's Approval (see reverse side for instructions)
 Construction Inspector 
 Construction Supervisor 
 Engineer _____
 Board of Public Works _____

Date 5-1-08
 Date 6/4/08
 Date 6/26/08
 Date _____

**DEPARTMENT OF PUBLIC WORKS
MADISON, WISCONSIN**

Contract Name Chamberlain Ave. Reconstruction
Ass'mnt. District 2007 Kendall
Ave. Reconstruction
Ass'mnt. District 2007

Date 2/5/2008
 Change Order Number CO 5
 To Public Works Contract Number 6022
 Original Contract Project Number 53W0334
 Change Order Project Number 53W0334
 (of change order)


Change Order Description Changes in original plan for
location of san on Chamberlain
and changed size of storm
structures on Kendall




Account Numbers for this Change Order:
 * ES01-58275-810332-00-53W0015
 * * ESTM-58270-810381-00-53W0334

Contractor: Capitol Underground
2413 Parmenter St. suite 105
Middleton WI 53562
0

You are authorized and directed to make the following changes in this contract:

Item No.	Description	Est. Qty	Unit	Unit Price	Total Add	Total Deduct
* 1	Collapse of Water Valve SAS - See attached	1	LS	4,784.60	4,784.60	0.00
					0.00	0.00
1	S-1 - 2' X 4' SAS	1	EA	3,032.00	3,032.00	0.00
2	S-12A - 4 X 6.5' SAS	1	EA	3,032.00	3,032.00	0.00
* * 3	Deflect 2" gas main	1	LS	1,428.60	1,428.60	0.00
4	H Inlet	-1	EA	1,030.00	0.00	(1,030.00)
5	4' x4' SAS	-1	EA	1,933.00	0.00	(1,933.00)
Sub Totals					12,277.20	(2,963.00)
Grand Total						9,314.20
The Original Contract Sum was						1,282,895.20
Net Change by previous Change Orders						102,072.17
The Contract Sum prior to this Change Order was						1,384,967.37
The Contract Sum will be:					Increased	9,314.20
The new Contract Sum including this Change Order will be						1,394,281.57
The Contract Time will be (days):					Increased	2
The Date of Completion as of the date of this Change Order, is						

Contractor's Acceptance
 By 
 Title PROJ. ENG.
 Date 4-30-08

City's Approval (see reverse side for instructions)
 Construction Inspector  Date 5-1-08
 Construction Supervisor  Date 6/5/08
 Engineer  Date 6/26/08
 Board of Public Works _____ Date _____