

Contract Name:

Reconstruction of the Madison Water Utility Operations Center, 110 S. Paterson Street

Date 10/24/2016

Change Order No. CO 5

Contract No. 7529

Project/MUNIS No. 10442-86-140

Change Order Project No.

Change Order Description:

Incorporate RFCP's 24R1, 49, 56, 59, 60R1, 66, 67, 70 and 75 into the scope of work. All work associated with this change is subject to applicable specifications, workmanship and warranty.

Account Numbers for this Change Order:

10442-86-140-5330

Contractor:

Joe Daniels Construction Co Inc
919 APPLGATE RD
MADISON WI 53713-3295

You are authorized and directed to make the following changes in this contract:

*Mark if negotiated (N) or bid (B) unit price

Item No.	Description	Est. Qty	Unit	Unit Price	N/B*	Total
RFCP-24R1	Clarification of canopies	1.00	LS	0.00	(N)	0.00
RFCP-49	Brick Repair	1.00	LS	46,033.12	(N)	46,033.12
RFCP-56	Change Door 215 Swing	1.00	LS	952.25	(N)	952.25
RFCP-59	ACCU B1, B2, B3 Wall Brackets	1.00	LS	878.09	(N)	878.09
RFCP-60R1	150 Amp Breaker	1.00	LS	1,280.02	(N)	1,280.02
RFCP-66	Stair 3 & Elev 2 Drywall Ceiling	1.00	LS	1,988.49	(N)	1,988.49
RFCP-67	Revise Landscape Curbs	1.00	LS	(1,431.68)	(N)	(1,431.68)
RFCP-70	Parts Storage 220 Swing Gate	1.00	LS	4,273.87	(N)	4,273.87
RFCP-75	Handicap Sign Sleeves	1.00	LS	0.00	(N)	0.00
Net Change Order						53,974.16
The Original Contract Total						9,575,180.00
Sum of previous Change Orders						332,162.17
The new Contract Sum including this Change Order will be						9,961,316.33

This Contract is a:	Completion Date
Original Contract Time/Completion Date	October 14, 2016
Net Change in Contract Time by previous change order	
Contract Time/Completion Date prior to this change order	October 14, 2016
Additional day(s) as a result of this Change Order	7
Contract time/completion date as a result of this change order	October 21, 2016

Contractor's Acceptance

By

Title

Date

Joseph D. Trainor
Project Manager
10/27/16

City's Approval (see reverse side for instructions)

Date

Construction Inspector

Water Utility Principal Engineer

Board of Public Works

[Signatures]
10/26/2016

ROUTING:

Marsha Hacker
Mike Dailey
Chase O'Brien

MAF 10/28/16
MKD 11/1/2016
CDO 11-2-16