

Contract Name
 East Dayton Street And North Brearly Street Assessment
 District - 2013

Date: 3/31/2014
 Change Order No.: CO 3
 Contract No.: 6992
 Change Order Project No.:

Change Order Description
 (13) time and material items related to mismarked water service laterals; unforeseen utility conflicts and repairs to unmarked water services and the existing watermain

Account Numbers for this Change Order:
 EW01-58273-810455-00-53W1356

Contractor RG HUSTON COMPANY INC
 2561 COFFEYTOWN RD
 COTTAGE GROVE, WI 53527

You are authorized and directed to make the following changes in this contract:

Item No.	Description	Est. Qty	Unit	Unit Price	*N/B	Total
1	Time & Materials to Install Water Main around Sanitary Laterals & Electric Conduit (5/20/2014)	1.00	LS	1,780.88	N	1,780.88
2	Time & Materials to Locate (2) Water Services with Buried and Mismarked Curb Stops	1.00	LS	2,671.31	N	2,671.31
3	Time & Materials to Repair a Live Water Service Marked as Abandoned	1.00	LS	654.47	N	654.47
4	Time & Materials to Repair a Damaged Unmarked Water Service	1.00	LS	653.24	N	653.24
5	Time & Materials to Extend a Lateral from Marked to Actual Location	1.00	LS	318.42	N	318.42
6	Time and Materails to Repair an Unmarked Lead Service	1.00	LS	887.83	N	887.83
7 to 13	See Attached	1.00	LS	10,000.68	N	10,000.68
Net Change Order						16,966.83
The Original Contract Total						1,911,377.24
Sum of previous Change Orders						6,674.00
The new Contract Sum including this Change Order will be						1,935,018.07

This Contract is a:	<input type="checkbox"/> Calendar Days	<input type="checkbox"/> Working Days	<input type="checkbox"/> Completion Date
Original Contract Time/Completion Date			October 18, 2013
Net Change in Contract Time by previous change orders			
Contract Time/Completion Date prior to this change order			October 18, 2013
Additional day(s) as a result of this Change Order			
Contract time/completion date as a result of this change order			October 18, 2013

* Mark if negotiated (N) or bid (B) unit price

Contractor's Acceptance
 By: [Signature]
 Title: Project Manager
 Date: 3-31-14

City's Approval (see reverse side for instructions)

Construction Inspector: [Signature]
 Construction Supervisor: [Signature]
 Engineer: [Signature]
 Board of Public Works: [Signature]
 Date: 3/31/14

ROUTING:
 Marsha Hacker
 Mike Dailey
 Chase O'Brien

4-1-14 MAH
 4-1-2014 MR
 4-1-14 CDO