



BPW Report

Creation Date: May 20, 2024 **Aldermanic District:** 13
Project Name: Railroad Arch Culvert Repair at Southwest Bike Path
Project Number: 14369 **Contract Number:** 9365
Submitted By: Sarah Lerner, City of Madison Engineering - Sewer & Stormwater Utilities

Processing Change Order No.: 0 **Contractor:** Speedway Sand & Gravel, Inc.
Change Order No.: CO-002
 8500 Greenway Blvd
 Suite 202
 Middleton Wisconsin, 53562

Change Order Type:

Street TE-Electrical
 Sewer-Sanitary Parks
 Sewer-Storm Facilities
 Water

Schedule Change Explanation (if applicable):

Rain delays

Change Order General Description:

Actual vs Estimated Quantities differ Differing site conditions
 Missing Bid Item or Additional Bid Item needed Design did not adequately anticipate field conditions
 Field Decision (Expanded Scope) Underground conflicts (utility revision)
 Design Changes

ID	N/B*	Acct. No. / Bid Item	Description	Est. Qty	Unit	Unit Price	Amount
CI-002			Extend Number of Days_2				\$0.00

Value current as of:	Value:	% of Original	
	Net Change Order	0.00%	\$0.00
	The Original Contract Total		\$215,789.25
5/21/24 3:54 AM	Sum of previous Approved Change Orders	0.00%	\$0.00
5/21/24 3:54 AM	The new Contract Sum including this Change Order will be	100.00%	\$215,789.25
	Total Project Contingency	8.00%	\$17,263.14
5/21/24 3:54 AM	Remaining Contingency prior to this change order		\$17,263.14
5/21/24 3:54 AM	Remaining Contingency after this change order		\$17,263.14

Change Order Type	This Contract is a:	Calendar Days
<input checked="" type="checkbox"/> Under \$20k?	Original Contract Time/Completion Date:	30
<input type="checkbox"/> Over \$20k?	Net Change in Contract Time by previous CO:	20
<input type="checkbox"/> Over Contingency?	Contract Time/Completion Date prior to this CO:	50
<input checked="" type="checkbox"/> Time Ext Requested?	Additional day(s) as a result of this CO:	15
	Contract time/completion date as a result of this CO:	65