



## Change Order-BPW Report

**Creation Date:** Jan 7, 2026 **Aldermanic District:** 12  
**Project Title:** 9358-Bartillon Shelter-FM-CONS  
**Project Number:** 13346 **Contract Number:** 9358  
**Submitted By:** Maria Delestre, City of Madison Engineering - Facilities Management

**Processing Change Order No.** PCO-024  
**Change Order No.** CO-024

**Contractor:** Miron Construction Co., Inc.  
1471 McMahon Road  
Neenah Wisconsin, 54956

**Change Order Type:**

<input type="checkbox"/> Street	<input type="checkbox"/> TE-Electrical
<input type="checkbox"/> Sewer-Sanitary	<input type="checkbox"/> Parks
<input type="checkbox"/> Sewer-Storm	<input type="checkbox"/> Facilities
<input type="checkbox"/> Water	

**Schedule Change Explanation (if applicable):**

Justification:										
	Actual vs Estimated Quantities differ	Missing Bid Item or add'l bid Item needed	Field Decision (Expanded Scope)	Differing site conditions	Design did not adequately anticipate field conditions	Underground conflicts (utility revision)	Design Changes	*Mark if negotiated (N) or bid (B) unit price		
Item No. and Name								Time Ext Required?	Acct. No.	N/B* Total
COR-098 - Shower Bench Removal and Replacement	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Cont Ext Required	13346-62-140	N \$107,243.44

Value current as of:		Value:	% of Original	
		Net Change Order	0.50%	\$107,243.44
		The Original Contract Total		\$21,463,884.00
BPW Approval Date	1/7/26 11:03 AM	Sum of previous Approved Change Orders	4.63%	\$994,416.44
(if applicable):	1/7/26 11:03 AM	The new Contract Sum including this Change Order will be	105.13%	\$22,565,543.88
		Total Project Contingency	8.00%	\$1,717,110.72
	1/7/26 11:03 AM	Remaining Contingency prior to this change order		\$722,694.28
	1/7/26 11:03 AM	Remaining Contingency after this change order		\$615,450.84

**Change Order Type**

<input type="checkbox"/> Under \$20k?
<input checked="" type="checkbox"/> Over \$20k?
<input type="checkbox"/> Over Contingency?
<input checked="" type="checkbox"/> Time Ext Requested?

This Contract completion type is:		Completion Date
Original Completion Date		10/31/25
1/7/26 11:03 AM	Completion date by previous change order	01/16/26
1/7/26 11:03 AM	Contract completion date as a result of this change order	02/18/26