

CITY OF MADISON  
DEPARTMENT OF  
PUBLIC WORKS CONTRACT  
CHANGE ORDER

|                          |            |
|--------------------------|------------|
| Date                     | 10/23/2009 |
| Change Order No.         | CO 1       |
| Contract No.             | 6345       |
| Project No.              | 5W0806     |
| Change Order Project No. |            |

Contract Name

Warner Park Roof Replacement 2009

Change Order Description

This change order will provide 34 mor days to complete the roofing project. The installation of the flat lock copper roof was found to defective and the contractor was required to remove the faulty work and start over.

Account Numbers for this Change Order:

CB60-58440-810397-00-0000000-60368S00

Contractor Walsdorf Roofing Company

W325 CTH HH

Kiel, Wisconsin 53042-0066

You are authorized and directed to make the following changes in this contract:

| Item No.   | Description | Est. Qty | Unit | Unit Price | *N/B | Total |
|--|-------------|----------|------|------------|------|-------|
|  |             |          |      |            |      | 0.00  |
|  |             |          |      |            |      | 0.00  |
|  |             |          |      |            |      | 0.00  |
|  |             |          |      |            |      | 0.00  |
|  |             |          |      |            |      | 0.00  |
|  |             |          |      |            |      | 0.00  |
|  |             |          |      |            |      | 0.00  |
|  |             |          |      |            |      | 0.00  |
| Net Change Order   |             |          |      |            |      | 0.00  |
| The Original Contract Total                              |             |          |      |            |      |       |
| Sum of previous Change Orders                            |             |          |      |            |      |       |
| The new Contract Sum including this Change Order will be |             |          |      |            |      | 0.00  |

|  |   |                                       |  |
|--|---|---------------------------------------|--|
| This Contract is a:  | <input checked="" type="checkbox"/> Calendar Days | <input type="checkbox"/> Working Days | <input type="checkbox"/> Completion Date |
| Original Contract Time/Completion Date                         | 60  |                                       |  |
| Net Change in Contract Time by previous change order           |   |                                       |  |
| Contract Time/Completion Date prior to this change order       |   |                                       |  |
| Additional day(s) as a result of this Change Order             | 34  |                                       |  |
| Contract time/completion date as a result of this change order | 94  | 0                                     |  |

\* Mark if negotiated (N) or bid (B) unit price

Contractor's Acceptance

By \_\_\_\_\_

Title \_\_\_\_\_

Date \_\_\_\_\_

City's Approval (see reverse side for instructions)

Construction Inspector \_\_\_\_\_

Construction Supervisor \_\_\_\_\_

Engineer \_\_\_\_\_

Board of Public Works \_\_\_\_\_

Date \_\_\_\_\_

# *Walsdorf*

---

ROOFING COMPANY, INC.

W325 CTH HH  
P.O. Box 66  
Kiel, Wisconsin 53042-0066  
Phone: (920) 894-2286  
Fax: (920) 894-2288

October 23, 2009

Mr. Paul Stauffer  
City of Madison  
Dept. of Public Works  
210 Martin Luther King, Jr. Boulevard  
Madison, WI 53703

Re: Warner Park Roof Replacement 2009  
Contract No. 6345

Dear Mr. Stauffer:

Due to project rework and lost days related to bad weather, we are requesting a project extension. The project will be complete on or before November 24, 2009.

Sincerely,

Walsdorf Roofing Co., Inc.

*Todd W. Walsdorf*

Todd W. Walsdorf, President

TWW:mv